

STATUS OF IRRIGATION SUPPLIED DURING KHARIF AS ON SEPTEMBER 2015 IN SUNDARGARH DISTRICT

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed ayacut	Irrigation potential created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Sundargarh	Sundargarh	Bejidihi	2.000	2.000	81.00	81.00	81.00	Full ayacut
2	Sundargarh	Sundargarh	Bhawanipur	2.230	2.230	101.00	101.00	101.00	Full ayacut
3	Sundargarh	Sundargarh	Brahmanimunda	5.380	5.380	344.00	344.00	344.00	Full ayacut
4	Sundargarh	Sundargarh	Budelkani	-	-	42.00	42.00	42.00	Field to field irrigation
5	Sundargarh	Sundargarh	Gadijore	0.7	0.70	73.00	73.00	73.00	Completed during this year
6	Sundargarh	Sundargarh	Ghurlijore	10.85	10.85	364.00	364.00	364.00	Lining under CLSRP in progress
7	Sundargarh	Sundargarh	Jarmal	1.220	1.220	106.00	106.00	106.00	Full ayacut
8	Sundargarh	Sundargarh	Kabanga	1.780	1.780	41.00	41.00	41.00	Full ayacut
9	Sundargarh	Sundargarh	Kainsara	0.645	0.645	41.00	41.00	41.00	Full ayacut
10	Sundargarh	Sundargarh	Mahuljore	2.400	2.400	81.00	81.00	81.00	Full ayacut
11	Sundargarh	Sundargarh	Majhapada	-	-	81.00	81.00	81.00	Field to field irrigation
12	Sundargarh	Sundargarh	Medinipur	-	-	41.00	-	41.00	Field to field irrigation
13	Sundargarh	Sundargarh	Rupidihimunda	-	-	41.00	41.00	41.00	Field to field irrigation
14	Sundargarh	Sundargarh	Salangabud	3.480	3.380	81.00	81.00	81.00	Full ayacut
15	Sundargarh	Balishankara	Dhudinuagaon	-	-	69.00	69.00	69.00	Field to field irrigation
16	Sundargarh	Balishankara	Katanganallah	20.491	11.350	405.00	-	310.00	Supply not possible beyond 4.35 km of main canal and 4 nos. of B/C
17	Sundargarh	Balishankara	Kukudanallah	42.345	25.200	1,943.00	1,875.00	1,450.00	Diversion weir, Hence Short fall
18	Sundargarh	Balishankara	Kurai	1.300	1.300	84.00	45.00	84.00	Full ayacut
19	Sundargarh	Balishankara	Masinanalla	14.700	14.700	483.00	450.00	483.00	Full ayacut
20	Sundargarh	Balishankara	Pokhanamunda	-	-	81.00	-	-	Non Existance project marked as CD
21	Sundargarh	Subdega	Badmal	2.500	2.500	52.00	65.00	65.00	Full ayacut
22	Sundargarh	Subdega	Meghanamunda	2.100	2.100	97.00	108.00	108.00	Full ayacut
23	Sundargarh	Subdega	Rajpur	0.500	0.500	41.00	40.00	41.00	Full ayacut
24	Sundargarh	Subdega	Sialimunda	0.735	0.735	81.00	92.00	92.00	Full ayacut
25	Sundargarh	Subdega	Baurimunda	-	-	42.00	-	-	Proposed project dropped
26	Sundargarh	Subdega	kiralaga	-	-	142.00	-	-	On going project
27	Sundargarh	Subdega	Tilijore	1.575	1.575	81.00	81.00	81.00	Full ayacut
28	Sundargarh	Hemgir	Chhatenjore	12.17	12.17	325	325	325	Full ayacut
29	Sundargarh	Hemgir	Dungajorepucca	0.8	0.5	90.00	35.00	60.00	Extension of canal not possible, ayacut occupied by MCL.
30	Sundargarh	Hemgir	Garjanjoremunda	0.215	0.21	82.00	0.00	60.00	The Right main canal water flow upto tail end and the Left main canal is constructed upto 60 m out of 150.0 M. Balance 90.0m could not be constructed due to land dispute.(project completed during this year)
31	Sundargarh	Hemgir	Kendudihi	3.89	3.89	182.00	184.00	184.00	Full ayacut
32	Sundargarh	Hemgir	Sidharmunda	0.44	0.44	80.00	0.00	80.00	Full ayacut
33	Sundargarh	Hemgir	Laikera	0	0	142.00	0.00	0.00	CD project ,forest involved
34	Sundargarh	Hemgir	Siarmal	0	0	101.00	0.00	0.00	CD project, within MCL occupied area
35	Sundargarh	Hemgir	Singarmunda	8.49	5.932	223.00	63.00	140.00	The Right canal water flow upto Tailend. But the Left Main canal water flow Up to RD1782.00m of main canal out of 4150m. Due to mislink from R.D. 1782.00 M to 1932.00M .L.A. DISPUTE.
36	Sundargarh	Lephripara	Bargaonmal	10.35	10.35	380.00	223.86	223.86	Ayacut limited within command area.
37	Sundargarh	Lephripara	Darlipali	4.1	3.6	182.00	162.00	140.00	Inhabitation developed & occupied by NTPC in ayacut
38	Sundargarh	Lephripara	Diamunda	0	0	81.00	80.00	80.00	Field to field irrigation
39	Sundargarh	Lephripara	Ichha (D/W)	40.092	35.48	2430.00	1763.00	1845.00	Insufficient flow. Major renovation of canal system.Needs lining of canal for optimum use of D/W water.approved and tendered under CLSRP.
40	Sundargarh	Lephripara	Jhurimal	2.2	2.2	91.00	85.00	91.00	Full ayacut
41	Sundargarh	Lephripara	Kanmurali	1.65	1.65	121.00	66.00	121.00	Full ayacut
42	Sundargarh	Lephripara	Kulabira	4.067	4.067	182.00	144.00	182.00	Full ayacut
43	Sundargarh	Lephripara	Sahajbahal	0.75	0.75	41.00	41.00	41.22	Full ayacut
44	Sundargarh	Lephripara	Naikmunda	0	0	41.00	0.00	20.00	no canal system L.A involved.CD project, partly improved
45	Sundargarh	Lephripara	Sunamunda	4.5	4.5	81.00	135.00	135.03	Extra ayacut achieved
46	Sundargarh	Tangarpali	Badkamunda Chutkamunda	-	-	46.00	21.50	46.00	Field to field irrigation
47	Sundargarh	Tangarpali	Bandhapalli	3.57	3.57	202.00	209.00	209.29	Extra ayacut achieved
48	Sundargarh	Tangarpali	Kanakjore	2.79	2.79	142.00	135.00	135.44	Ayacut restricted in command area

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed ayacut	Irrigation potential created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
49	Sundargarh	Tangarpali	Pithabhuin	-	-	40.00	0.00	40.00	Full ayacut
50	Sundargarh	Tangarpali	Sanpatrapalli	1.82	1.82	84.00	124.00	123.71	Extra ayacut achieved
51	Sundargarh	Tangarpali	Chakramal	0	0	1019.00	0.00	0.00	Ongoing project
52	Sundargarh	Tangarpali	Turungagarh	3.75	3.75	141.00	122.00	141.00	Full ayacut
53	Sundargarh	Bonai	Badjore MIP	12.3	11.13	486.00	415.00	415.00	Shortfall due to non-completion of sub-minor -I of branch-II of M/C.
54	Sundargarh	Bonai	Basudihi MIP	3.4	3.4	61.00	86.00	86.00	Extra ayacut achieved
55	Sundargarh	Bonai	Chandrapur MIP	3.66	3.66	61.00	61.00	61.00	Full ayacut
56	Sundargarh	Bonai	Kandheiposh MIP	1.215	1.215	51.00	51.00	51.00	Full ayacut
57	Sundargarh	Bonai	Khajuridihi MIP	2.593	1.793	182.00	101.00	101.00	Shortfall due to absence of LMC, Approved to be constructed after monsoon under critical 15-16
58	Sundargarh	Bonai	Sarsara MIP(D/W)	2.415	2.415	86.00	86.00	86.00	Full ayacut
59	Sundargarh	Bonai	Sarsarakata MIP	0.38	0.38	49.00	17.50	17.50	Ayacut restricted due to overlapping of ayacut of Badjore MIP(20 ha of Rabi ayacut is regularly achieved.)
60	Sundargarh	Bonai	Sihidia MIP(D/W)	4.85	2.5	130.00	69.00	110.00	Shortfall due to less flow resulted from scanty rainfall in catchment
61	Sundargarh	Bonai	Tuniapali MIP	3.895	3.895	107.00	117.00	117.03	Extra ayacut achieved
62	Sundargarh	Bonai	Nuakata MIP	0.75	0	46.00	10.00	20.00	Shortfall due to absence of canal system.LA involved.
63	Sundargarh	Bonai	Patrapali MIP	0.8	0.8	60.00	60.00	60.00	Full ayacut
64	Sundargarh	Bonai	Kasada MIP	0.7	0.13	49.00	0.00	20.00	Completely derelict project, headworks Newly reconstructed, canal constructed upto 130m
65	Sundargarh	Gurundia	Ergeda MIP	2.01	2.01	41.00	41.00	41.00	Full ayacut
66	Sundargarh	Gurundia	Jadaloi MIP	3.115	0.6	200.00	0.00	30.00	On going project .Targeted to be completed by march 2016
67	Sundargarh	Koida	Sunanalla	0	0	547.00	0.00	0.00	Proposed project
68	Sundargarh	Koida	Kuradhi MIP	15.56	15.56	582.00	582.00	582.00	Full ayacut
69	Sundargarh	Lahunipada	Kuradhi MIP	59.8	44.5	2722.00	2454.00	1820.00	Less rainfall in D/W. Damaged condition of canal.
70	Sundargarh	Lahunipada	Baraguda MIP	5.5	5.5	283.00	272.00	283.00	Full ayacut
71	Sundargarh	Lahunipada	Basubahal MIP	0.585	0.585	41.00	55.00	55.00	Extra ayacut achieved
72	Sundargarh	Lahunipada	Dhamndhar MIP	9.57	9.57	324.00	328.00	328.00	Full ayacut
73	Sundargarh	Lahunipada	Fujhar MIP	6.11	6.11	173.00	208.00	208.00	Full ayacut
74	Sundargarh	Lahunipada	Kuliposh MIP	22.14	15.778	810.00	528.00	542.00	Shortfall of ayacut is due to , dilapidated condition 2 nos of branch canal out of 5 nos renovation of canal system in progress under RRR scheme.
75	Sundargarh	Lahunipada	Mahischapal MIP	1.93	1.93	48.00	68.00	68.00	Extra ayacut achieved
76	Sundargarh	Lahunipada	Surberna MIP	0.9	0.9	41.00	44.00	44.00	Full ayacut
77	Sundargarh	Lahunipada	Thiaberna MIP	1.5	1.5	41.00	40.00	41.00	Full ayacut
78	Sundargarh	Lahunipada	Daleisara MIP	1.2	0	61.00	20.00	20.00	Shortfall of ayacut is due to non existance of canal system a.LA DISPUTE .Action is being taken to construct canal for 800m through PP to achieve further 30 ha of additional ayacut.
79	Sundargarh	Bargaon	BaiBai M.I.P.	1.192	1.192	81.00	125.00	125.00	Extra ayacut achieved
80	Sundargarh	Bargaon	Barangakachhar M.I.P	3.313	3.313	81.00	90.00	90.00	Extra ayacut achieved
81	Sundargarh	Bargaon	Fulbari M.I.P.	1.425	1.425	81.00	72.00	81.00	Full ayacut achieved
82	Sundargarh	Bargaon	Jarangloi M.I.P.	0.788	0.788	83.00	107.00	107.00	Extra ayacut achieved
83	Sundargarh	Bargaon	Manaharpur-I M.I.P.	1.710	1.710	41.00	52.00	52.00	Extra ayacut achieved
84	Sundargarh	Bargaon	Manaharpur-II M.I.P.	0.594	0.594	40.00	0.00	40.00	Full ayacut achieved
85	Sundargarh	Bargaon	Rungaon M.I.P.	5.820	5.820	162.00	275.00	275.00	Extra ayacut achieved
86	Sundargarh	Bargaon	Tileimal M.I.P.	4.624	4.624	122.00	125.00	125.00	Extra ayacut achieved
87	Sundargarh	Bargaon	Tudalaga M.I.P.	2.867	2.867	166.00	178.00	178.00	Extra ayacut achieved
88	Sundargarh	Bargaon	Ghogar Mip			405.00	0.00	0.00	On going project
89	Sundargarh	Bargaon	Sankaraposh	0.000	0.000	115.00	0.00	0.00	Project not taken up ,proposed to be dropped
90	Sundargarh	Bargaon	Bankibahal MIP	2.320	1.200	50.00	0.00	30.00	The improvement of canal system is in progress under Critical grant 2015-16.
91	Sundargarh	Bisra	Dhatkidih M.I.P.	0.910	0.910	41.00	64.00	67.00	Extra ayacut achieved

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed ayacut	Irrigation potential created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
92	Sundargarh	Bisra	Kaliaposh M.I.P.(D/W)	13.450	12.100	607.00	564.00	564.00	Branch -III canal renovation under progress.Needs more fund for construction guard walling in heavy filling Zone
93	Sundargarh	Kuarmunda	Baniguni M.I.P.	1.330	1.330	45.00	50.00	50.00	Extra ayacut achieved
94	Sundargarh	Kuarmunda	Bisrapada M.I.P.	13.160	8.110	566.00	406.00	406.00	Canal system in dilapidated condition.Needs major repair.Approved under CLSRPand tendered
95	Sundargarh	Kutra	Birgatoli M.I.P.	0.540	0.540	67.00	67.00	67.00	Full ayacut achieved
96	Sundargarh	Kutra	Purkhapali M.I.P.	0.490	0.490	121.00	121.00	121.00	Full ayacut achieved
97	Sundargarh	Kutra	Gangajal Gourenmunda MIP	2.120	2.120	100.00	0.00	100.00	Full ayacut achieved
98	Sundargarh	Kutra	Kengtinallah	0.000	0.000	540.00	0.00	0.00	On going project
99	Sundargarh	Kutra	Samleimunda MIP	0.000	-	40.00	0.00	40.00	Field to field irrigation.
100	Sundargarh	Lathkata	Birda M.I.P.	0.900	0.900	41.00	43.00	43.36	Full ayacut achieved
101	Sundargarh	Lathkata	Ranto M.I.P.	1.860	1.860	41.00	50.00	50.17	Full ayacut achieved
102	Sundargarh	Lathkata	Rangamatia M.I.P.	8.240	3.450	405.00	0.00	405.00	Canal under progress.Work on going under CLSRP.
103	Sundargarh	Rajgangpur	Alanda M.I.P.	1.100	1.100	81.00	86.00	85.98	Extra ayacut achieved
104	Sundargarh	Rajgangpur	Chungimati M.I.P.	1.350	1.350	61.00	48.00	61.00	Full ayacut achieved
105	Sundargarh	Rajgangpur	Bhalukatoli	0.000	0.000	810.00	0.00	0.00	Proposed project
106	Sundargarh	Rajgangpur	Thopaberna M.I.P.	2.500	0.950	80.00	0.00	30.00	On going project.Targetted to be completed by March'2016 under state plan
			Total :	462.06	382.82	24,003.00	16,456.86	17,124.59	