

**RURAL INFRASTRUCTURE DEVELOPMENT FUND  
MINOR IRRIGATION (FLOW) PROJECTS (STATUS AS ON 31.03.2015)**

Annexure-V



Tranche	Projects Details (Nos)			Sanctioned cost (₹ in Crore)			Expr by 03/2015 (₹ in crore)	Design Irr.potential (Th.ha)	Irr.Potential created (Th.ha)
	Taken up	Non-starter Projects	Completed	Under Progress	6	7			
1	2	3	4	5	6	7	8	9	
RIDF-I	38	-	38	-	138.86	163.27	23.85	24.43	
RIDF-III	16	-	15	1	33.37	56.91	5.67	5.36	
RIDF-IV	6	-	5	1	28.35	26.04	3.65	2.32	
RIDF-V	12	-	12	-	43.32	44.25	5.93	4.92	
RIDF-VI	5	-	4	1	22.54	21.24	2.86	2.86	
RIDF-VII	7	-	4	3	13.78	15.65	2.60	2.61	
RIDF-VII(PD/CD)	54	-	53	1	28.52	30.20	16.73	16.34	
RIDF-VIII	17	-	12	5	48.22	34.92	5.60	4.83	
RIDF-IX	10	-	3	7	16.87	12.49	3.29	2.05	
RIDF-X	17	-	4	13	40.19	30.00	5.59	4.15	
RIDF-XI	33	-	18	15	31.39	21.95	7.47	4.91	
RIDF-XII	16	-	7	9	33.24	27.53	5.23	3.40	
RIDF-XIII	30	-	8	22	80.46	55.74	10.04	3.46	
RIDF-XIV	99	-	21	78	168.55	85.35	14.34	6.83	
RIDF-XV	-	-	-	0	7.99	0.08	0.83	0.00	
RIDF-XVI	52	22	9	21	64.77	17.56	7.18	1.50	
RIDF-XVII	11	4	2	5	13.37	1.47	1.21	0.45	
RIDF-XIX	1	-	-	1	1.62	0.50	0.61	0.10	
RIDF-XX	4	4	-	-	7.26	-	1.28	-	
<b>Total</b>	<b>428</b>	<b>30</b>	<b>215</b>	<b>183</b>	<b>822.67</b>	<b>645.15</b>	<b>123.96</b>	<b>90.52</b>	