

**ACCELERATED IRRIGATION BENEFIT PROGRAMME(AIBP)
MINOR IRRIGATION PROJECTS (SURFACE FLOW) - STATUS AS ON 31.03.2014**

Sl. No.	Name of the Projects	Year of Start under AIBP	Financial (₹ in crore)			Irrigation Benefit (' 000ha)						Remark
			Latest cost	Total Expenditure by March 2014	Central Assistance released by March 2014	Target			Achievement ending 03/2014			
						Irrigation Command Area (ICA)	Khariif Irr.Potential (out of Col.7)	Rabi Irr. Potential (out of Col.7)	Irrigation Command Area (ICA)	Khariif Irr.Potential (out of Col.10)	Rabi Irr. Potential (out of Col.10)	
1	2	3	4	5	6	7	8	9	10	11	12	13
Phase-I												
1	Turla	1999-00	7.400	8.583		0.972	0.972	0.404	0.976	0.976	0.430	Completed
2	Chachaka	1999-00	4.187	4.319		0.364	0.364	0.020	0.364	0.364	0.020	Completed
3	Kesarimunda	1999-00	1.568	1.592		0.109	0.109	0.041	0.129	0.129	0.021	Completed
4	Dalikupa	1999-00	2.330	2.332		0.161	0.161	0.041	0.161	0.161	0.041	Completed
5	Barihaguda	1999-00	1.050	1.109		0.160	0.160	0.020	0.210	0.210	-	Completed
6	Dunguri	1999-00	1.850	1.848		0.100	0.100	0.060	0.110	0.110	0.060	Completed
7	Doraguda	1999-00	2.800	3.096		0.350	0.350	0.130	0.300	0.300	-	Completed
8	Chitrangi	1999-00	2.920	2.538		0.630	0.630	0.050	0.630	0.630	0.050	Completed
9	Kurubela	1999-00	4.480	2.130		0.364	0.364	0.061	0.170	0.170	-	Ongoing
10	Bodennalla	1999-00	10.190	9.597		1.050	1.050	0.600	1.050	1.050	0.600	Completed
11	Bortansil	1999-00	16.180	17.127		2.000	2.000	-	2.000	2.000	-	Completed
12	Birighat	1999-00	2.573	2.573		0.200	0.200	-	0.255	0.255	-	Completed
13	Varumunda	1999-00	1.630	1.808		0.145	0.145	-	0.145	0.145	-	Completed
14	A.Jagannath pur	1999-00	0.940	1.067		0.121	0.121	0.094	0.121	0.121	0.094	Completed
15	Jagdarpur	1999-00	5.820	6.062		0.900	0.900	0.100	0.900	0.900	0.100	Completed
Sub-Total			65.918	65.781	41.102	7.626	7.626	1.641	7.521	7.521	1.416	
Phase-II												
16	Katkinalla	2001-02	3.000	4.523		0.500	0.500	-	0.500	0.500	-	Completed
17	Dhawardher	2001-02	2.500	1.939		0.320	0.320	-	0.200	0.200	-	Completed
18	Chipuljore	2001-02	2.983	3.124		0.485	0.485	-	0.490	0.490	-	Completed
19	Hirapur	2001-02	3.519	3.636		0.200	0.200	0.020	0.200	0.200	-	Completed
20	Dharmasagar	2001-02	2.500	3.864		0.223	0.223	0.081	0.223	0.223	-	Completed
21	Maikanch	2001-02	2.500	3.006		0.166	0.166	0.070	0.181	0.181	-	Completed
Sub-Total			17.002	20.112	16.500	1.894	1.894	0.171	1.794	1.794		
Phase-III												
22	Jagamuguda	2007-08	6.553	8.808		0.567	0.567	0.324	0.567	0.567	-	Completed
23	Kankubadi	2007-08	5.029	7.368		0.445	0.445	0.020	0.445	0.445	-	Completed
24	Talijore	2007-08	1.250	1.815		0.135	0.135	-	0.135	0.135	-	Completed
25	Ankamara	2007-08	2.815	5.186		0.332	0.332	-	0.465	0.465	-	Completed
26	Brahmanijore	2007-08	1.277	2.357		0.176	0.176	-	0.216	0.216	-	Completed

Sl. No.	Name of the Projects	Year of Start under AIBP	Financial (₹ in crore)			Irrigation Benefit (' 000ha)						Remark	
			Latest cost	Total Expenditure by March 2014	Central Assistance released by March 2014	Target			Achievement ending 03/2014				
						Irrigation Command Area (ICA)	Khariff Irr.Potential (out of Col.7)	Rabi Irr. Potential (out of Col.7)	Irrigation Command Area (ICA)	Khariff Irr.Potential (out of Col.10)	Rabi Irr. Potential (out of Col.10)		
1	2	3	4	5	6	7	8	9	10	11	12	13	
27	Sahajoti	2007-08	1.060	1.028		0.120	0.120	0.010	-	-	-	-	Not Started
28	Sahajajore	2007-08	2.077	2.078		0.306	0.306	0.058	0.060	0.060			Ongoing
29	Rangamguda	2007-08	3.304	2.169		0.526	0.526	0.150	0.356	0.356			Ongoing
30	Dablajore	2007-08	2.416	3.342		0.350	0.350	-	-	-			Ongoing
31	Randikona	2007-08	2.186	2.440		0.240	0.240	0.040	0.260	0.260			Completed
32	Jatakhalia	2007-08	1.006	1.683		0.120	0.120	-	0.225	0.225			Completed
33	Subarnrekha	2007-08	4.516	4.941		0.400	0.400	0.121	-	-			Ongoing
34	Karanjanalla	2007-08	2.911	4.846		0.555	0.555	0.100	0.555	0.555			Completed
35	Laxmipur	2007-08	3.991	1.194		0.320	0.320	0.061	-	-			Not Started
36	Maruburu	2007-08	1.565	0.547		0.101	0.101	0.101	-	-			Not Started
37	Adamunda	2007-08	3.200	3.208		0.324	0.324	0.081	0.324	0.324			Completed
38	Chacharabhata	2007-08	1.600	0.339		0.160	0.160	-	-	-			Ongoing
39	Badatema	2007-08	2.100	3.226		0.292	0.292	-	0.292	0.292			Completed
40	Tunpar	2007-08	1.900	4.061		0.300	0.300	0.100	0.320	0.320			Completed
41	Baghri	2007-08	1.250	2.293		0.175	0.175	0.050	0.175	0.175			Completed
	Sub-Total		52.006	62.929	45.127	5.944	5.944	1.216	4.395	4.395			
	Phase-IV												
42	Mangolajore	2008-09	2.465	2.336		0.250	0.250	-	0.230	0.230			Ongoing
43	Pankhajore	2008-09	2.806	1.285		0.288	0.288	-	0.130	0.130			Ongoing
44	Subarnarekha	2008-09	1.299	1.161		0.150	0.150	-	0.160	0.160			Completed
45	Karunanalla	2008-09	0.890	0.779		0.070	0.070	-	0.040	0.040			Ongoing
46	Tiljodi	2008-09	1.234	0.844		0.120	0.120	-	0.180	0.180			Completed
47	Budhidalahahal	2008-09	1.096	1.104		0.097	0.097	-	0.097	0.097			Completed
48	Kotlabhata	2008-09	1.995	1.533		0.206	0.206	-	0.245	0.245			Ongoing
49	Nagapara	2008-09	2.454	2.991		0.251	0.251	-	0.321	0.321			Completed
50	Jarhiaguda	2008-09	1.492	1.002		0.140	0.140	-	0.050	0.050			Ongoing
51	MILTank at MV-121	2008-09	0.736	0.277		0.048	0.048	-	-	-			Not Started
52	Kursi	2008-09	1.562	0.425		0.160	0.160	-	0.010	0.010			Dropped
53	Kacharapara-IV	2008-09	0.519	0.430		0.040	0.040	-	0.060	0.060			Completed
54	Budrapara	2008-09	0.485	0.430		0.040	0.040	-	0.070	0.070			Completed
55	Bhaluguda	2008-09	2.042	1.604		0.200	0.200	-	0.040	0.040			Ongoing

Sl. No.	Name of the Projects	Year of Start under AIBI*	Financial (₹ in crore)			Irrigation Benefit ('000ha)						Remark
			Latest cost	Total Expenditure by March 2014	Central Assistance released by March 2014	Target			Achievement ending 03/2014			
						Irrigation Command Area (ICA)	Khariff Irr.Potential (out of Col.7)	Rabi Irr. Potential (out of Col.7)	Irrigation Command Area (ICA)	Khariff Irr.Potential (out of Col.10)	Rabi Irr. Potential (out of Col.10)	
1	2	3	4	5	6	7	8	9	10	11	12	13
56	Dankipali	2008-09	0.849	0.557		0.120	0.120	-	0.120	0.120		- Completed
57	Dumerchuan	2008-09	1.617	0.819		0.175	0.175	-	0.100	0.100		- Ongoing
58	Suliabahal	2008-09	0.572	0.471		0.050	0.050	-	-	-		- Ongoing
59	Batharla	2008-09	1.304	1.080		0.130	0.130	-	0.146	0.146		- Ongoing
60	Dangarkata	2008-09	0.930	0.493		0.100	0.100	-	0.030	0.030		- Ongoing
61	Nuapali	2008-09	0.475	0.332		0.045	0.045	-	0.075	0.075		- Completed
62	Daitarimunda	2008-09	4.331	0.737		0.500	0.500	-	-	-		- Ongoing
63	Jamjore	2008-09	1.015	0.541		0.100	0.100	-	-	-		- Ongoing
64	Jamunda	2008-09	0.453	0.325		0.045	0.045	-	0.075	0.075		- Completed
65	Semelmunda	2008-09	1.945	0.982		0.200	0.200	-	0.030	0.030		- Ongoing
66	Uderpur	2008-09	2.208	1.589		0.260	0.260	-	0.125	0.125		- Ongoing
67	Andhirajore	2008-09	5.592	0.016		0.430	0.430	-	-	-		- Dropped
68	Barhanalla	2008-09	4.150	0.954		0.350	0.350	-	0.196	0.196		- Completed
69	Chitiparha	2008-09	0.945	0.929		0.067	0.067	-	0.117	0.117		- Completed
70	Dhobencharanalla	2008-09	2.710	1.422		0.280	0.280	-	0.180	0.180		- Ongoing
71	Gadiajore	2008-09	3.720	1.909		0.400	0.400	-	0.060	0.060		- Ongoing
72	Tukuguda	2008-09	4.716	0.910		0.375	0.375	-	-	-		- Ongoing
73	Koyagiri	2008-09	1.051	0.506		0.104	0.104	-	0.040	0.040		- Ongoing
74	Lakitigurha	2008-09	6.070	1.958		0.630	0.630	-	0.120	0.120		- Ongoing
75	Simakonda	2008-09	4.409	1.876		0.190	0.190	-	0.214	0.214		- Ongoing
76	Tamasanalla	2008-09	4.088	1.551		0.400	0.400	-	0.130	0.130		- Ongoing
77	Temurapalli	2008-09	1.364	1.020		0.120	0.120	-	0.075	0.075		- Ongoing
78	Asanga	2008-09	2.279	0.403		0.263	0.263	-	0.015	0.015		- Ongoing
79	Chatalahandi	2008-09	4.710	0.001		0.531	0.531	-	-	-		- Dropped
80	Dharli	2008-09	2.563	1.166		0.230	0.230	-	0.240	0.240		- Completed
81	Kurlughati	2008-09	0.503	0.477		0.040	0.040	-	0.050	0.050		- Completed
	Sub-Total		85.644	39.225	47.822	8.495	8.495		3.771	3.771		
	Grand Total		220.570	188.047	150.551	23.959	23.959	3.028	17.481	17.481	1.416	