

**STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN BOUDH DISTRICT**

Sl No.	Name of District	Name of Block	Name of MIP	Length of Canal System in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design Length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Potential created up to 30.09.2015	
1	2	3	4	5	6	7	8	9	10
1	Boudh	Boudh	Ainthapada	14.30	10.50	773.00	650.00	650.00	Non availability of adequate water in Nalla
2	Boudh	Boudh	Babada	3.20	-	150.00	-	-	On-going
3	Boudh	Boudh	Bakapalli	-	-	50.00	45.38	45.38	Water is available
4	Boudh	Boudh	Bandhapada	8.71	-	514.00			Non availability adequate water in Nalla (Incomplete Distribution System)
5	Boudh	Boudh	Bhaliapadar	-	-	50.00	77.15	77.15	Water is above DSL
6	Boudh	Boudh	Bijamari	2.50	2.50	73.00	70.00	70.00	Water is above DSL
7	Boudh	Boudh	Bijapadar	1.60	1.60	61.00	86.18	86.18	Water is above DSL
8	Boudh	Boudh	Bijapadar -Bhuktapada	-	-	82.00	60.00	60.00	Adequate Water is not Available
9	Boudh	Boudh	Birigada	7.33	7.33	400.00	250.00	300.00	Non availability of adequate water in Nalla
10	Boudh	Boudh	Dumuduma	1.85	1.85	210.00	150.00	150.00	Water is Above DSL, adequate water is not available
11	Boudh	Boudh	Hatimunda	0.50	0.22	100.00	129.01	129.01	Water is Above DSL. Through field to field Irrigation
12	Boudh	Boudh	Jamupalli	-	-	41.00	-	-	Water is below DSL (over lapping by bagh irrigation project)
13	Boudh	Boudh	Khairmal	-	-	40.00	-	-	Water is below DSL (over lapping by bagh irrigation project)
14	Boudh	Boudh	Kuaghar	0.50	0.20	40.00	33.02	33.02	Adequate Water is not available
15	Boudh	Boudh	Manupalli	-	-	80.00	-	-	Water is below DSL (over lapping by bagh irrigation project)
16	Boudh	Boudh	Rajamunda	1.50	0.95	40.00	40.00	40.00	Water is above DSL

Sl No.	Name of District	Name of Block	Name of MIP	Length of Canal System in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design Length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Potential created up to 30.09.2015	
1	2	3	4	5	6	7	8	9	10
17	Boudh	Boudh	Ranisagar	1.42	1.42	68.00	55.74	55.74	Water is above DSL
18	Boudh	Boudh	Ratanpur	3.57	3.57	300.00	252.06	252.06	Adequate Water is not Available
19	Boudh	Boudh	Risibandha	-	-	50.00	63.32	63.32	Water is above DSL
20	Boudh	Boudh	Tarabha	8.54	1.34	300.00	50.00	50.00	Ongoing
21	Boudh	Boudh	Titilanga	-	-	48.00	-	-	Water is below DSL

Sl No.	Name of District	Name of Block	Name of MIP	Length of Canal System in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design Length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Potential created up to 30.09.2015	
1	2	3	4	5	6	7	8	9	10
22	Boudh	Harabhanga	Andharinalla	-	-	260.00			Ongoing
23	Boudh	Harabhanga	Badabandha	4.50	4.00	95.00	141.93	141.93	Adequate Water is not Available
24	Boudh	Harabhanga	Baisipada	3.50	3.50	180.00	164.20	164.20	Non availability adequate water in Nalla
25	Boudh	Harabhanga	Bharatpur	-	-	61.00	30.00	30.00	Non availability adequate water in Nalla
26	Boudh	Harabhanga	Bishnupur	-	-	61.00	56.00	56.00	Non availability adequate water in reservoir
27	Boudh	Harabhanga	Burubuda	1.40	1.40	106.00	106.59	106.59	Water is above DSL, water available
28	Boudh	Harabhanga	Chhatranga	5.10	4.80	260.00	237.70	237.70	Non availability adequate water in Nalla
29	Boudh	Harabhanga	Domkutch	8.25	8.00	400.00	405.00	405.00	Water is available
30	Boudh	Harabhanga	Gandhiana	19.72	15.00	400.00	400.00	400.00	Non availability adequate water in Nalla
31	Boudh	Harabhanga	Hariharpur	0.35	0.35	43.00	35.42	35.42	Adequate water is not available
32	Boudh	Harabhanga	Kelakata	-	-	100.00	93.00	93.00	Adequate water is not available
33	Boudh	Harabhanga	Kukuteswar	9.96	9.96	572.00	570.80	570.80	Non availability of adequate water in Nalla
34	Boudh	Harabhanga	Kumkudinalla	7.44	1.50	230.00			Distribution System is in incomplete Stage
35	Boudh	Harabhanga	Kusasinga	0.30	0.30	40.00	15.00	15.00	Adequate water is not available
36	Boudh	Harabhanga	Laigaon	32.57	30.00	1,030.00	950.00	950.00	Adequate water is not available
37	Boudh	Harabhanga	Laxmanpur	8.20	7.00	304.00	250.00	250.00	Non Availability adequate water in Nalla
38	Boudh	Harabhanga	Laxminalla	33.48	30.00	1,898.00	1,400.00	1,400.00	Non Availability adequate water in Nalla
39	Boudh	Harabhanga	Madhapur	2.40	2.00	92.00	70.00	70.00	Non Availability adequate water in Nalla
40	Boudh	Harabhanga	Mahatab-Jalabhandar	0.20	0.20	99.00	50.00	50.00	Adequate water is not available

Sl No.	Name of District	Name of Block	Name of MIP	Length of Canal System in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design Length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Potential created up to 30.09.2015	
1	2	3	4	5	6	7	8	9	10
41	Boudh	Harabhanga	Palaskutuni	5.30	5.30	240.00	213.50	213.50	Adequate water is not available
42	Boudh	Harabhanga	Pipalakata	0.30	0.30	60.00	40.00	40.00	Water is available
43	Boudh	Harabhanga	Raipur	-	-	48.00	-	-	Adequate water is not available
44	Boudh	Harabhanga	Sagadianalla	22.01	10.01	1,000.00	500.00	500.00	Distribution System is in incomplete Stage
45	Boudh	Harabhanga	Sankulai	0.40	0.40	46.00	43.60	43.60	Adequate water is not available
46	Boudh	Harabhanga	Tavapdar	-	-	61.00	50.44	50.44	Adequate water is not available
47	Boudh	Harabhanga	Upper Laigaon	-	-	150.00			Ongoing

Sl No.	Name of District	Name of Block	Name of MIP	Length of Canal System in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design Length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Potential created up to 30.09.2015	
1	2	3	4	5	6	7	8	9	10
48	Boudh	Kantamal	Baragochha	13.84	21.84	445.00	350.00	350.00	Water is above DSL water is not reached at Tail end due to damaged structure
49	Boudh	Kantamal	Deuladunduri	-	-	80.00	73.94	73.94	Water is above DSL
50	Boudh	Kantamal	Dilabadi	23.95	11.73	825.00	415.00	415.00	Canal System is incomplete stage
51	Boudh	Kantamal	Gochitora	-	-	53.00	40.00	40.00	Adequate water is not available
52	Boudh	Kantamal	Goipitha	1.10	1.10	60.00	40.00	40.00	Adequate water is not available
53	Boudh	Kantamal	Gudvelipadar	0.23	0.23	50.00	40.00	40.00	Water is above DSL
54	Boudh	Kantamal	Jamulapadar	5.65	5.65	500.00	475.09	475.09	Water is above DSL
55	Boudh	Kantamal	Jogendrapur	0.70	0.70	200.00	161.03	161.03	Water is above DSL
56	Boudh	Kantamal	Kantamal	-	-	41.00	117.08	117.08	Water is above DSL
57	Boudh	Kantamal	Karlajhali	-	-	40.00	32.00	32.00	Water is above DSL
58	Boudh	Kantamal	Kultajhore	-	-	40.00	40.00	40.00	Water is above DSL
59	Boudh	Kantamal	Lakhparbat	4.20	4.20	184.00	150.00	150.00	Water is above DSL
60	Boudh	Kantamal	Luisinga	-	-	40.00	60.62	60.62	Water is above DSL
61	Boudh	Kantamal	Narayanprasad	2.60	2.60	80.00	100.00	100.00	Water is above DSL
62	Boudh	Kantamal	Nuapali	2.14	2.14	180.00	180.13	180.13	Water is above DSL
63	Boudh	Kantamal	Padarpada	0.20	0.20	150.00	107.16	107.16	Adequate water is not available
64	Boudh	Kantamal	Panchukipathar	0.41	0.41	100.00	77.15	77.15	Water is above DSL
65	Boudh	Kantamal	Para	0.20	0.20	80.00	68.34	68.34	Water is above DSL
66	Boudh	Kantamal	Parahel	6.42	6.42	220.00	220.00	220.00	Water is above DSL
67	Boudh	Kantamal	Penajore	3.33	3.33	404.00	350.00	350.00	Water is above DSL
68	Boudh	Kantamal	Rajabandha	2.20	2.20	64.00	62.00	62.00	Water is above DSL
69	Boudh	Kantamal	Sadanandapur	0.60	0.60	80.00	49.32	49.32	Water is above DSL
70	Boudh	Kantamal	Semilijhore	-	-	90.00	31.21	90.00	Water is above DSL
71	Boudh	Kantamal	Srimal	-	-	53.00	44.04	44.04	Water is above DSL
72	Boudh	Kantamal	Tabada	-	-	53.00	40.77	40.77	Water is above DSL
73	Boudh	Kantamal	Udayapur	-	-	40.00	63.40	63.40	Water is above DSL
74	Boudh	Kantamal	Uma	0.66	0.66	109.00	80.00	80.00	Water is above DSL
			<b>Total:</b>	<b>289.33</b>	<b>229.70</b>	<b>15,567.00</b>	<b>11,303.32</b>	<b>11,412.11</b>	