

**STATUS OF IRRIGATION SUPPLIED DURING KHARIF AS ON SEPTEMBER 2015 IN DEOGARH DISTRICT**

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 15th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Deogarh	Tileibani	Kanteikuli	1.37	1.37	81.00	81.00	81.00	Full Ayacut
2	Deogarh	Tileibani	Kalamati	1.01	1.01	89.00	89.00	89.00	Full Ayacut
3	Deogarh	Tileibani	Telikusum	1.01	1.01	41.00	41.00	41.00	Full Ayacut
4	Deogarh	Tileibani	Barghat	4.49	4.49	283.00	100.00	100.00	Ayacut submerged under Gohira Medium Irrigation Project. Hence less.
5	Deogarh	Tileibani	Kansar	1.63	1.63	91.00	91.00	91.00	Full Ayacut
6	Deogarh	Tileibani	Mohinipur	3.40	3.40	152.00	152.00	129.00	Some ayacut disturbed due to change of course of Baliapita nalla.
7	Deogarh	Tileibani	Niktimal	4.11	4.11	288.00	185.00	139.00	To achieve full design ayacut construction of some branch canals required with acquisition of land hence less.
8	Deogarh	Tileibani	Tainsar	5.95	2.00	202.00	98.00	98.00	Due to damage of canal and cross drainage works water could not reach tail end.
9	Deogarh	Tileibani	Budhibil	0.56	0.56	41.00	56.00	56.00	Due to renovation of basin of MIP, conservation of water is more. Hence excess ayacut is achieved.
10	Deogarh	Tileibani	Palkudar	3.52	1.50	60.00	20.00		This is a block handed over project to M.I. The basin of the tank has been silted up. The canal system is not in a design shape. Renovation work to be done under RR&R scheme. Tender invited.
11	Deogarh	Tileibani	Hatkhamar kata	2.00	1.00	234.00	30.00		This is a block handed over project to M.I. The basin of the tank has been silted up. The canal system is not in a design shape. Renovation work to be done under RR&R scheme. Tender invited.
12	Deogarh	Tileibani	Asanledakata	1.64	0.45	49.00	18.00		Due to silting up of basin of the project and absence of cross drainage works. Construction of cross Drainage works to be done under Critical grant 2015-16.
13	Deogarh	Barkote	Bamparda	2.37	2.37	55.00	80.00	80.00	Due to cement concrete lining of canal seepage loss from the canal is less. Hence excess ayacut could be achieved.
14	Deogarh	Barkote	Ghurudukhaman	0.86	0.86	53.00	52.00	40.00	Due to involvement of private land inside the basin of the kata, water could not be stored up to FRL. Hence less ayacut achieved.
15	Deogarh	Barkote	Budhibahal	1.51	1.30	47.00	71.00	71.00	Due to const. of cement concrete canal lining in canal seepage was less and excess ayacut achieved.
16	Deogarh	Barkote	Kalajira	5.44	4.40	566.00	426.00	350.00	Water could not reach tail end due to non cutting of canal upto bed level in the middle reach. Tender invited under RR&R Scheme. Hence less ayacut achieved.
17	Deogarh	Barkote	Sunaposhi Arjunkata	0.75	0.75	45.00	56.00	56.00	Renovation of project is completed under R.R&R. Hence excess ayacut achieved.
18	Deogarh	Barkote	Bolani	4.34	2.55	182.00	164.00	146.00	Left canal is providing irrigation upto tail end Renovation of right canal under RR&R scheme is in progress. Hence unable to achieve design ayacut.
19	Deogarh	Barkote	D.P.Canals St-I	7.47	7.47	662.00	662.00	495.00	Ayacut of Kalla village submerged under back water of Rengali Irrigation Project. Hence verified ayacut is less.
20	Deogarh	Barkote	D.P.Canals St-II	13.40	11.53	374.00	374.00	313.00	Short fall due to non-irrigation of tail end ayacut.
21	Deogarh	Barkote	Gundeimura	3.66	3.20	162.00	50.00	50.00	Due to non-completion of distribution system, full designed ayacut could not be achieved.
22	Deogarh	Barkote	Tusula	0.47	0.47	162.00	13.00	13.00	Distribution system could not be completed due to involvement of forest land. Hence less.
23	Deogarh	Barkote	Sarankata	1.20	1.20	75.00	40.00	40.00	Branch canals required to be constructed newly after acquisition of land to achieve designed ayacut
24	Deogarh	Barkote	Badkudar kata	0.75		60.00			Due to scanty rainfall and delapidated condition of the project water level is below DSL.

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 15th Sept'2015	
1	2	3	4	5	6	7	8	9	10
25	Deogarh	Reamal	Palsama	1.40	1.40	43.00	40.00	60.00	Due to available of ayacut in the adjascent area of the designed ayacut the irrigated ayacut is excess.
26	Deogarh	Reamal	Utunia	1.35	1.35	61.00	54.00	54.00	Due to scanty rainfall less ayacut achieved .
27	Deogarh	Reamal	Gundiapali	1.57	1.57	105.00	63.00	63.00	Limited ayacut
28	Deogarh	Reamal	Kankarkhol	2.96	2.76	94.00	105.00	105.00	Due to renovation of main canal tail end ayacut is more.
29	Deogarh	Reamal	Chadheimara			202.00			The project is not existing .
30	Deogarh	Reamal	Pararajakata	1.96		41.00	12.00		Due to scanty rainfall the water level is below DSL.Hence no irrigation could be provided.
31	Deogarh	Reamal	Siariakata	0.09	0.09	60.00	15.00		Due to involment of private land in distribution system, only field to field irrigation could be possible after 0.094 K.M. of canal. Irrigation to designed ayacut could not be provided. Hence less ayacut irrigated.
			<b>Total:</b>	<b>82.22</b>	<b>65.79</b>	<b>4,660.00</b>	<b>3,238.00</b>	<b>2,760.00</b>	