

STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN GANJAM DISTRICT

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Ganjam	Chikiti	Badabandha, Chiladi	0.223	0.223	142.00	108.00	108.00	After increase the capacity of the reservoir design ayacut to be achieved
2	Ganjam	Chikiti	Badabandha, Errendra	NIL	NIL	57.00	57.00	NCS, 57.00	Field to field Irrigation
3	Ganjam	Chikiti	Badabandha, Medinipur	0.03	0.03	41.00	22.00	22.00	After increase the capacity of the reservoir design ayacut to be achieved
4	Ganjam	Chikiti	Badabandha, R.Ch.Palli	1.50	1.50	73.00	81.00	81.00	
5	Ganjam	Chikiti	Badanala, Rampa	0.70	0.70	40.00	40.00	40.00	Full Ayacut
6	Ganjam	Chikiti	Badheighai, Biramekhpapur	NIL	NIL	73.00	55.00	NCS, 55.00	Field to field Irrigation
7	Ganjam	Chikiti	Bagulighai, Badagam	0.20	0.20	50.00	50.00	50.00	Full Ayacut
8	Ganjam	Chikiti	Bena Tank, Parasamba	0.20	0.20	81.00	81.00	81.00	Full Ayacut
9	Ganjam	Chikiti	Bhalughai, Jadupur	7.34	6.30	330.00	335.00	335.00	1.04Km Canal Bank depressed at several places
10	Ganjam	Chikiti	Bibhutionala MIP	1.08	1.08	101.00	73.00	73.00	Due to reduce of catchment water
11	Ganjam	Chikiti	Chakrabarti Sagar, K.Pur	2.82	2.82	316.00	214.00	214.00	Due to reduce of catchment water
12	Ganjam	Chikiti	Danti Tank, Jagapur	0.35	0.35	61.00	38.00	NCS, 38.00	Feeding channel to be made
13	Ganjam	Chikiti	Dengabandha, Kalabada	1.79	1.79	81.00	82.00	82.00	
14	Ganjam	Chikiti	Dukheibadabandha, Maisanpur	2.13	2.13	61.00	64.00	64.00	
15	Ganjam	Chikiti	Gayanala, Badabaragam	4.00	4.00	214.00	214.00	214.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
16	Ganjam	Chikiti	Ghatisagar, Jagannathapur	NIL	NIL	45.00	40.00	NCS, 40.00	Field to field Irrigation
17	Ganjam	Chikiti	Guptasagar, Lalmenta	NIL	NIL	61.00	35.00	35.00	Less storage due to scarcity of rainfall
18	Ganjam	Chikiti	Haraparbati System	NIL	NIL	579.00	NIL	NCS	C.D.Project comes under submergence of Sea water
19	Ganjam	Chikiti	Hetabandha, Badapalanka	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
20	Ganjam	Chikiti	Hetabandha, Barada	NIL	NIL	62.00	62.00	NCS, 62.00	Field to field Irrigation
21	Ganjam	Chikiti	Hettakhai Tank, Sorala	3.00	3.00	61.00	61.00	61.00	
22	Ganjam	Chikiti	Jagannathsagar, Chandapur	4.00	4.00	283.00	274.00	274.00	
23	Ganjam	Chikiti	Kalabhuya Tank, Olapur	0.20	0.20	124.00	124.00	124.00	
24	Ganjam	Chikiti	Kalinji Tank, Chikiti	0.24	0.24	100.00	100.00	100.00	
25	Ganjam	Chikiti	Kapilaghai, Charipada	NIL	NIL	65.00	65.00	NCS, 65.00	Field to field Irrigation
26	Ganjam	Chikiti	Kedar Tank, Pitatali	NIL	NIL	53.00	53.00	NCS, 53.00	Field to field Irrigation
27	Ganjam	Chikiti	Kotilingi Sagar, Kotlingi	2.00	2.00	311.00	311.00	311.00	
28	Ganjam	Chikiti	Loharabandha, Badakelajhari	NIL	NIL	60.00	42.00	NCS, 42.00	Field to field Irrigation
29	Ganjam	Chikiti	Nuabandha, Haripur	NIL	NIL	44.00	44.00	NCS, 44.00	Field to field Irrigation
30	Ganjam	Chikiti	Pandabandha, B.Nuapada	0.30	0.30	71.00	67.00	67.00	
31	Ganjam	Chikiti	Pandabandha, Kolathia	NIL	NIL	58.00	31.00	NCS, 31.00	Field to field Irrigation
32	Ganjam	Chikiti	Pettaghai, G.B.Pur	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
33	Ganjam	Chikiti	Redy Medy Sagar, Radhamohanpur	1.20	0.60	48.00	20.00	20.00	On going Project
34	Ganjam	Chikiti	Rupabandha, Liakhai	NIL	NIL	44.00	40.00	40.00	Field to field Irrigation
35	Ganjam	Chikiti	Samakhandinala, Krishnapur	NIL	NIL	115.00	94.00	94.00	Less storage due to scarcity of cathment water
36	Ganjam	Chikiti	Saturanala, Kotlingi	0.22	0.22	61.00	53.00	53.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
37	Ganjam	Chikiti	Sebakpatighai, Satrumardanpur	NIL	NIL	50.00	50.00	NCS, 50.00	Field to field Irrigation
38	Ganjam	Chikiti	Sirisabandha, Khududi	0.20	0.20	43.00	43.00	43.00	
39	Ganjam	Chikiti	Talghai, Chiladi	0.60	0.60	61.00	38.00	38.00	Less storage due to scarcity of cathment water
40	Ganjam	Chikiti	Tampara Tank, Chandanbada	NIL	NIL	122.00	NIL	NCS	C.D.Project comes under submergence of Sea water
41	Ganjam	Chikiti	Tentulia Tank, Chikiti	0.15	0.15	43.00	35.00	35.00	
42	Ganjam	Chikiti	Tumula Tank, Subani	NIL	NIL	59.00	40.00	NCS, 40.00	Field to field Irrigation
43	Ganjam	Chikiti	Uparibandha, Jagamohana	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
44	Ganjam	Digapahandi	Ambaghai, Bajapalli	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
45	Ganjam	Digapahandi	Babulibundha	1.50	NIL	61.00	NIL	NIL	On going Project .
46	Ganjam	Digapahandi	Badabandha, Ankorada	0.80	0.50	72.00	68.00	68.00	
47	Ganjam	Digapahandi	Badabandha, Bhusanda	0.20	0.20	54.00	54.00	54.00	
48	Ganjam	Digapahandi	Badabandha, Chaitanpur	0.06	0.06	46.00	46.00	46.00	
49	Ganjam	Digapahandi	Badabandha, Chartamandir	NIL	NIL	52.00	50.00	NCS, 50.00	Field to field Irrigation
50	Ganjam	Digapahandi	Badabandha, Dankari	NIL	NIL	36.00	35.00	NCS, 35.00	Field to field Irrigation
51	Ganjam	Digapahandi	Badabandha, Dekhali	NIL	NIL	48.00	45.00	NCS, 45.00	Field to field Irrigation
52	Ganjam	Digapahandi	Badabandha, Gadagovidapur	0.60	0.60	121.00	115.00	115.00	
53	Ganjam	Digapahandi	Badabandha, Hatiadi	NIL	NIL	32.00	32.00	NCS, 32.00	Field to field Irrigation
54	Ganjam	Digapahandi	Badabandha, Jangama	2.58	2.58	45.00	42.00	42.00	
55	Ganjam	Digapahandi	Badabandha, Kandeswar	NIL	NIL	63.00	60.00	NCS, 60.00	Field to field Irrigation
56	Ganjam	Digapahandi	Badabandha, Manikpur	NIL	NIL	41.00	39.00	NCS, 39.00	Field to field Irrigation
57	Ganjam	Digapahandi	Badabandha, Odasingi	0.60	0.60	97.00	97.00	97.00	
58	Ganjam	Digapahandi	Badasagar, Jharipadar	5.00	2.75	144.00	70.00	70.00	On going Project

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
59	Ganjam	Digapahandi	Badbandha, Jharipadar	NIL	NIL	40.00	38.00	NCS, 38.00	Field to field Irrigation
60	Ganjam	Digapahandi	Bagalabandha, Bomakei	0.65	0.65	107.00	107.00	107.00	
61	Ganjam	Digapahandi	Baladhianala, Bhisimagiri	0.60	0.60	115.00	115.00	115.00	
62	Ganjam	Digapahandi	Balighai, Badadumula	5.60	5.00	458.00	450.00	450.00	
63	Ganjam	Digapahandi	Bataghai, Chakundapalli	0.12	0.12	81.00	81.00	81.00	
64	Ganjam	Digapahandi	Bhimasagar, Birabarapalli	1.80	1.80	87.00	83.00	83.00	
65	Ganjam	Digapahandi	Bhimasagar, Madanpur	NIL	NIL	51.00	51.00	NCS, 51.00	Field to field Irrigation
66	Ganjam	Digapahandi	Bisoibandha, Dauni	0.65	0.65	103.00	104.00	104.00	
67	Ganjam	Digapahandi	Budhighai Tank, Dhanarasi	0.50	0.50	64.00	64.00	64.00	
68	Ganjam	Digapahandi	Choudhuribandha, Ch.Tikarapada	0.06	0.06	100.00	100.00	100.00	
69	Ganjam	Digapahandi	Deulabandha, (F.T of Ganianalla)	NIL	NIL	NIL	NIL	NCS	Ayacut covered under Ganianalla MIP
70	Ganjam	Digapahandi	Gadabandha, Mangarajpur	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
71	Ganjam	Digapahandi	Ganianala	20.50	19.00	1,188.00	1110.00	1,110.00	1.5Km canal under section
72	Ganjam	Digapahandi	Gopalsagar, Bhramarapur	0.40	0.40	56.00	40.00	40.00	
73	Ganjam	Digapahandi	Gopinathsagar, Jakara	NIL	NIL	73.00	70.00	NCS, 70.00	Field to field Irrigation
74	Ganjam	Digapahandi	Gudialighai, Kumarada	4.11	3.00	101.00	101.00	101.00	
75	Ganjam	Digapahandi	Hetabandha, Bagada	NIL	NIL	77.00	75.00	NCS, 75.00	Field to field Irrigation
76	Ganjam	Digapahandi	Hetabandha, Hatiadi	NIL	NIL	45.00	41.00	NCS, 41.00	Field to field Irrigation
77	Ganjam	Digapahandi	Huluhula Sagar, Jakarapalli	1.80	1.80	50.00	40.00	40.00	
78	Ganjam	Digapahandi	Jhara Tank, Chotarayapur (F.T. of Kanianala)	NIL	NIL	21.00	19.00	NCS, 19.00	Field to field Irrigation

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
79	Ganjam	Digapahandi	Kainphulia bandha, Samantapur	NIL	NIL	105.00	102.00	NCS, 102.00	Field to field Irrigation
80	Ganjam	Digapahandi	Kanheinala, Badadumula	10.60	10.60	857.00	857.00	857.00	
81	Ganjam	Digapahandi	Kayanala	3.20	3.20	263.00	195.00	195.00	After construction of 2 Nos. minor design ayacut to be achieved
82	Ganjam	Digapahandi	Khajuribandha, Sindhikhalli	NIL	NIL	44.00	41.00	NCS, 41.00	Field to field Irrigation
83	Ganjam	Digapahandi	Kharibandha, Anangapur	0.80	0.70	68.00	61.00	61.00	
84	Ganjam	Digapahandi	Kharinala, Bhismagiri	2.61	2.61	137.00	100.00	100.00	Due to high land
85	Ganjam	Digapahandi	Krishnasagar, Phasiguda	3.22	3.22	202.60	70.00	70.00	
86	Ganjam	Digapahandi	Kusapada, Kusapada	1.00	1.00	50.00	45.00	45.00	
87	Ganjam	Digapahandi	L.N.Sagar, Kumarada	NIL	NIL	80.00	78.00	NCS, 78.00	Field to field Irrigation
88	Ganjam	Digapahandi	Lingasagar, Gokarnapur	0.50	0.50	83.00	81.00	81.00	
89	Ganjam	Digapahandi	Luniabandha, Gunthapada	1.00	1.00	59.00	59.00	59.00	
90	Ganjam	Digapahandi	Lunuluniabandha, L.N.Pur	0.20	0.20	45.00	45.00	45.00	
91	Ganjam	Digapahandi	Madugolisagar, Nabarangapur	1.20	1.20	52.00	45.00	45.00	
92	Ganjam	Digapahandi	Maliaghai, Kalyanpur	NIL	NIL	44.00	42.00	NCS, 42.00	Field to field Irrigation
93	Ganjam	Digapahandi	Matiabandha, Adikandhapur	NIL	NIL	38.00	35.00	NCS, 35.00	Field to field Irrigation
94	Ganjam	Digapahandi	Matigudiaghai, S.Tikarapada	5.76	5.76	162.00	162.00	162.00	
95	Ganjam	Digapahandi	Nuabandha, B.L.N.Pur	0.25	0.25	60.00	61.00	61.00	
96	Ganjam	Digapahandi	Nuabandha, Banamali	0.03	0.03	51.00	81.00	81.00	Fresh certification to be made
97	Ganjam	Digapahandi	Nuabandha, Bhismagiri	NIL	NIL	51.00	48.00	NCS, 48.00	Field to field Irrigation
98	Ganjam	Digapahandi	Nuabandha, Tentapada	NIL	NIL	74.00	69.00	NCS, 69.00	Field to field Irrigation

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
99	Ganjam	Digapahandi	Patharabandha, Bagada	NIL	NIL	67.00	66.00	NCS, 66.00	Field to field Irrigation
100	Ganjam	Digapahandi	Patrabandha, Dasipur	NIL	NIL	52.00	52.00	NCS, 52.00	Field to field Irrigation
101	Ganjam	Digapahandi	Patrapada Sagar, Patrapada	0.75	0.75	57.00	57.00	57.00	
102	Ganjam	Digapahandi	Pilibandha, Sanadumula	1.20	1.20	56.00	56.00	56.00	
103	Ganjam	Digapahandi	Rajaghai, Karapada	7.50	7.50	647.00	354.00	354.00	1.30 Km Canal under Section
104	Ganjam	Digapahandi	Rajaghai, Narasinghpur	0.50	0.50	79.00	75.00	75.00	
105	Ganjam	Digapahandi	Ramatolabandha, Kotinada	1.80	1.80	70.00	70.00	70.00	
106	Ganjam	Digapahandi	Sagarbadi Sagar, Hatiadi	1.30	1.30	81.00	50.00	50.00	Fresh certification to be made
107	Ganjam	Digapahandi	Sagarbandha, Sagarpalli	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
108	Ganjam	Digapahandi	Santarabandha, Basudevpur	NIL	NIL	42.00	38.00	NCS, 38.00	Field to field Irrigation
109	Ganjam	Digapahandi	Sekhabandha, Goudagam	NIL	NIL	67.00	NIL	NCS	C.D Project
110	Ganjam	Digapahandi	Sintalabandha, Chaitanpaur	0.25	0.25	46.00	46.00	46.00	
111	Ganjam	Digapahandi	Sumantabandha, Mundaputa	NIL	NIL	40.00	35.00	NCS, 35.00	Field to field irrigation
112	Ganjam	Digapahandi	Sundhibandha, Pandupada	NIL	NIL	102.00	61.00	61.00	Fresh certification to be made
113	Ganjam	Digapahandi	Suryasagar, Junapalli	1.10	1.10	42.00	42.00	42.00	
114	Ganjam	Digapahandi	Tundura MIP, Tundura	NIL	NIL	46.00		NCS	C.D Project
115	Ganjam	Hinjili	Babulabandha, Saradhapur	0.80	0.80	67.00	67.00	67.00	
116	Ganjam	Hinjili	Badabandha, Badiambagam	NIL	NIL	61.00	50.00	NCS, 50.00	Field to field Irrigation
117	Ganjam	Hinjili	Badabandha, Pochilima	0.30	0.30	65.00	64.00	64.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
118	Ganjam	Hinjili	Baunsiabandha, Burupada	0.35	0.35	41.00	40.00	40.00	
119	Ganjam	Hinjili	Bhagabandha, Chaitanapada	1.40	1.40	41.00	41.00	41.00	
120	Ganjam	Hinjili	Brahamaniabandha, Saru	NIL	NIL	54.00	44.00	NCS, 44.00	Field to field Irrigation
121	Ganjam	Hinjili	Dhobandha, Venketaraipalli	0.20	0.20	49.00	49.00	49.00	
122	Ganjam	Hinjili	Gudiabandha, Badakhandi	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
123	Ganjam	Hinjili	Hetabandha, Bugudapalli	0.40	0.40	61.00	62.00	62.00	
124	Ganjam	Hinjili	Jogibandha, Sasan Ambagan	NIL	NIL	41.00	41.00	NCS, 41.00	Field to field Irrigation
125	Ganjam	Hinjili	Jokabandha, Nuagada	NIL	NIL	41.00	41.00	NCS, 41.00	Field to field Irrigation
126	Ganjam	Hinjili	Kaliabrahamanaghai, Sasan Ambagan	NIL	NIL	59.00	59.00	NCS, 59.00	Field to field Irrigation
127	Ganjam	Hinjili	Karamanganalla, Badiambaghai	NIL	NIL	141.00	NIL	NCS	C.D.Project
128	Ganjam	Hinjili	Khandara MIP, Khandra	1.30	1.30	58.00	56.00	56.00	
129	Ganjam	Hinjili	Kiabandha, Podingi	NIL	NIL	122.00	121.00	NCS, 121.00	Field to field Irrigation
130	Ganjam	Hinjili	Kundabandha, Bugudapalli	NIL	NIL	41.00	41.00	NCS, 41.00	Field to field Irrigation
131	Ganjam	Hinjili	Masaniaghai, Balarampur	NIL	NIL	75.00	60.00	NCS, 60.00	
132	Ganjam	Hinjili	Nandininalla Burupada - 1	NIL	NIL	41.00	251.00	251.00	Area verified & asseced by Tahasildar
133	Ganjam	Hinjili	Nandininalla Burupada - 2	NIL	NIL	51.00	51.00	NCS, 51.00	Field to field Irrigation
134	Ganjam	Hinjili	Nuabandha, Pudingi	0.30	0.30	68.00	68.00	68.00	
135	Ganjam	Hinjili	Pathuriaghai, Palipadmanavpur	NIL	NIL	51.00	42.00	NCS, 42.00	Field to field Irrigation
136	Ganjam	Hinjili	Pillinala, Kanchuru	NIL	NIL	57.00	57.00	NCS, 57.00	Field to field Irrigation
137	Ganjam	Hinjili	Podingi D/W	NIL	NIL	47.00	47.00	NCS, 47.00	Field to field Irrigation
138	Ganjam	Hinjili	Ramasagar, Makarjhola	NIL	NIL	44.00	44.00	44.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
139	Ganjam	Hinjili	Sapuapalli D/W	0.80	0.80	69.00	58.00	58.00	
140	Ganjam	Kukudakhandi	Asuraghai, Rajihola	0.50	0.50	49.00	49.00	49.00	
141	Ganjam	Kukudakhandi	Badabandha, Antei	NIL	NIL	46.00	46.00	NCS, 46.00	Field to field Irrigation
142	Ganjam	Kukudakhandi	Badabandha, Baghajahari	NIL	NIL	49.00	49.00	NCS, 49.00	Field to field Irrigation
143	Ganjam	Kukudakhandi	Badabandha, Baiganabadi	NIL	NIL	67.00	67.00	NCS, 67.00	Field to field Irrigation
144	Ganjam	Kukudakhandi	Badabandha, Mahulapalli	NIL	NIL	54.00	54.00	54.00	
145	Ganjam	Kukudakhandi	Badadevsagar	4.80	4.80	142.00	142.00	142.00	
146	Ganjam	Kukudakhandi	Baishnabghai, A.Raghunathpur	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
147	Ganjam	Kukudakhandi	Baunsibandha, Dengapadar	0.20	0.20	41.00	37.00	37.00	
148	Ganjam	Kukudakhandi	Bedhabandha, Manohar	0.90	0.90	57.00	57.00	57.00	
149	Ganjam	Kukudakhandi	Benabandha, Bendalia	NIL	NIL	51.00	51.00	NCS, 51.00	Field to field Irrigation
150	Ganjam	Kukudakhandi	Bijayaghanghai, Dengapadar	0.85	0.85	45.00	37.00	37.00	
151	Ganjam	Kukudakhandi	Hetabandha, Gunthabandha	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
152	Ganjam	Kukudakhandi	Hetabandha, Kumarpur	0.10	0.10	53.00	48.00	48.00	
153	Ganjam	Kukudakhandi	Hinjalabandha, Singabadi	0.45	0.45	68.00	68.00	68.00	
154	Ganjam	Kukudakhandi	Kadapadanala, Antei	0.35	0.35	101.00	46.00	46.00	Fresh certification to be made
155	Ganjam	Kukudakhandi	Kaluchabandha, Pandiajholi	0.60	0.60	60.00	57.00	57.00	
156	Ganjam	Kukudakhandi	Khariaghai, Bhuduka	NIL	NIL	41.00	25.00	NCS, 25.00	Fresh certification to be made
157	Ganjam	Kukudakhandi	Kumutibandha, Langaladei	0.96	0.96	57.00	57.00	57.00	
158	Ganjam	Kukudakhandi	Lundanala, Narayanpur	0.10	0.10	45.00	45.00	45.00	
159	Ganjam	Kukudakhandi	Mahurikalua MIP	1.34	1.34	101.00	101.00	101.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
160	Ganjam	Kukudakhandi	Mandiabandha, Haridakhandi	NIL	NIL	70.00	25.00	NCS, 25.00	Field converted to Gharabari
161	Ganjam	Kukudakhandi	Pankalabandha, Dakhinapur	NIL	NIL	53.00	30.00	NCS, 30.00	Field to field Irrigation
162	Ganjam	Kukudakhandi	Ramaguda, Banthapalli	8.55	8.00	243.00	178.00	178.00	Fresh certification to be made
163	Ganjam	Kukudakhandi	Routabandha, Kukudakhandi	0.20	0.20	41.00	41.00	41.00	Field to field Irrigation
164	Ganjam	Kukudakhandi	Rupaghai, Kusumi	NIL	NIL	54.00	54.00	NCS, 54.00	Field to field Irrigation
165	Ganjam	Kukudakhandi	Salabandha, Tikarpada	NIL	NIL	40.00	40.00	NCS, 40.00	Field to field Irrigation
166	Ganjam	Kukudakhandi	Tulasinala, Narayanpur	NIL	NIL	76.00	76.00	NCS, 76.00	Field to field Irrigation
167	Ganjam	Kukudakhandi	Upadhyaya bandha, Banthapalli	NIL	NIL	43.00	43.00	NCS, 43.00	Field to field Irrigation
168	Ganjam	Patrapur	Arakhasagar, Kutumbari	NIL	NIL	57.00	57.00	NCS, 57.00	Field to field Irrigation
169	Ganjam	Patrapur	Atrai Sagar, Abhayapur	NIL	NIL	81.00	45.00	NCS, 45.00	Due to reduce of reservoir capacity
170	Ganjam	Patrapur	Badabandha, Mundagiri	0.20	0.20	57.00	61.00	61.00	
171	Ganjam	Patrapur	Badabandha, Patrapur	0.20	0.20	74.00	73.00	73.00	
172	Ganjam	Patrapur	Badabandha, Rankuda	1.00	1.00	142.00	144.00	144.00	
173	Ganjam	Patrapur	Barika Tank, Gopalapalli	0.10	0.10	41.00	25.00	25.00	Due to reduce of reservoir capacity
174	Ganjam	Patrapur	Bedhabandha, Nuagada	0.25	0.25	53.00	52.00	52.00	
175	Ganjam	Patrapur	Belamabandha, Gothagam	1.40	1.40	87.00	87.00	87.00	
176	Ganjam	Patrapur	Benabandha, Nuagada	2.00	2.00	144.00	142.00	142.00	
177	Ganjam	Patrapur	Bhagighai, Bhimapur	1.30	1.30	156.00	156.00	156.00	
178	Ganjam	Patrapur	Biswaghai, Nandigam	NIL	NIL	90.00	90.00	NCS, 90.00	Field to field Irrigation
179	Ganjam	Patrapur	Bogiweir Project, Surangi	2.95	2.95	406.00	406.00	406.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
180	Ganjam	Patrapur	Brundavanghai, Khandadeuli	NIL	NIL	109.00	109.00	NCS, 109.00	Field to field Irrigation
181	Ganjam	Patrapur	Bullibandha, Burupada	NIL	NIL	61.00	47.00	NCS, 47.00	Field to field Irrigation
182	Ganjam	Patrapur	Chandinighai, Gundra	1.60	1.60	87.00	87.00	87.00	
183	Ganjam	Patrapur	Chidipudighai Extension	0.50	0.50	163.00	89.00	89.00	Capacity of the reservoir to be increase to stabilize design ayacut
184	Ganjam	Patrapur	Chidipudighai, Chidipudi	0.60	0.60	183.00	183.00	183.00	
185	Ganjam	Patrapur	Chotighai, Subarnapur	1.10	1.10	155.00	155.00	155.00	
186	Ganjam	Patrapur	Dhobabandha, Titigam	NIL	NIL	43.00	43.00	NCS, 43.00	Field to field Irrigation
187	Ganjam	Patrapur	Ghusurighai, Kharnipada	0.50	0.50	82.00	82.00	82.00	
188	Ganjam	Patrapur	Gopalsagar, Patrapur	NIL	NIL	121.00	121.00	NCS, 121.00	Field to field Irrigation
189	Ganjam	Patrapur	Gopinathghai, Khambarigaon	1.50	1.50	81.00	66.00	66.00	
190	Ganjam	Patrapur	Goudabandha Harichandanpur	NIL	NIL	45.00	40.00	NCS, 40.00	Field to field Irrigation
191	Ganjam	Patrapur	Gramabandha, Padadigi	NIL	NIL	69.00	68.00	NCS, 68.00	Field to field Irrigation
192	Ganjam	Patrapur	Hetabandha, Bhimapur	NIL	NIL	121.00	121.00	NCS, 121.00	Field to field Irrigation
193	Ganjam	Patrapur	Hetabandha, Santoshpur	0.20	0.20	76.00	51.00	51.00	
194	Ganjam	Patrapur	Hetabandha, Tinigharia	0.70	0.70	57.00	57.00	57.00	
195	Ganjam	Patrapur	Hinjalaghai, Lalkhamagam	0.30	0.30	49.00	41.00	41.00	
196	Ganjam	Patrapur	Jayasingibandha, Thanagam	0.20	0.20	48.00	48.00	48.00	
197	Ganjam	Patrapur	Jenabandha, Jarada	0.30	0.30	97.00	91.00	91.00	
198	Ganjam	Patrapur	Jhamibandha, Kaitha	NIL	NIL	33.00	33.00	NCS, 33.00	Field to field Irrigation
199	Ganjam	Patrapur	Jhidasagar, Jilunda	0.50	0.50	121.00	122.00	122.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
200	Ganjam	Patrapur	Jokatalibandha, Badapur	0.40	0.40	40.00	38.00	38.00	
201	Ganjam	Patrapur	Kamalasagar, Tumba	NIL	NIL	61.00	40.00	NCS, 40.00	Field to field Irrigation
202	Ganjam	Patrapur	Kandhunighai, Baranga	0.25	0.25	117.00	114.00	114.00	
203	Ganjam	Patrapur	Keshabandha, Gudipadar	0.20	0.20	51.00	51.00	51.00	
204	Ganjam	Patrapur	Keshpurbandha, Amundi	1.30	1.30	97.00	47.00	47.00	
205	Ganjam	Patrapur	Khajuribandha, Jagdalpur	NIL	NIL	79.00	42.00	NCS, 42.00	Field to field Irrigation
206	Ganjam	Patrapur	Khajuribandha, Phundi	NIL	NIL	53.00	53.00	NCS, 53.00	Field to field Irrigation
207	Ganjam	Patrapur	Khandiabandha, Desari	0.60	0.60	45.00	45.00	45.00	
208	Ganjam	Patrapur	Kharighai, Boriboda	0.60	0.60	77.00	77.00	77.00	
209	Ganjam	Patrapur	Kiabandha, Laxmipur	NIL	NIL	57.00	24.00	24.00	Capacity of the reservoir to be increase to stabilize design ayacut
210	Ganjam	Patrapur	Kochiaghai, Sunaredi	0.20	0.20	68.00	67.00	67.00	Field to field Irrigation
211	Ganjam	Patrapur	Kumarasalbandha, Patrapur	NIL	NIL	72.00	71.00	NCS, 71.00	
212	Ganjam	Patrapur	Kutharibandha, Samantiapalli	0.50	0.50	56.00	56.00	56.00	
213	Ganjam	Patrapur	Manikyasagar, Manikyapur	NIL	NIL	65.00	20.00	NCS, 20.00	Field to field Irrigation
214	Ganjam	Patrapur	Morajabandha, Koliala	0.70	0.70	45.00	44.00	44.00	
215	Ganjam	Patrapur	Mukundadevsagar, Surangi	7.30	7.30	607.00	607.00	607.00	
216	Ganjam	Patrapur	Narayansagar, Samantrapur	9.30	9.30	963.00	943.00	943.00	
217	Ganjam	Patrapur	Niladrichandrasagar, Mahulapur	4.00	4.00	61.00	36.00	36.00	
218	Ganjam	Patrapur	Nuasagar, Turubudi	0.80	0.80	53.00	53.00	53.00	
219	Ganjam	Patrapur	Pandabandha, Chudialanji	0.60	0.60	88.00	76.00	76.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
220	Ganjam	Patrapur	Paniguruda Tank, Antarasingi	0.80	0.80	63.00	63.00	63.00	
221	Ganjam	Patrapur	Pathariaghai, Babanpur	0.60	0.60	46.00	37.00	37.00	
222	Ganjam	Patrapur	Pukudighai, Bijipur	5.00	3.50	40.00	30.00	30.00	The balance 1.5Km bank depressed at several places
223	Ganjam	Patrapur	Puriasahi MIP Stage-I & II	24.76	21.00	800.00	750.00	750.00	The balance 3.76Km required resectioning of bank
224	Ganjam	Patrapur	Purunabandha, Ghadeigam	NIL	NIL	107.00	93.00	NCS, 93.00	Field to field Irrigation
225	Ganjam	Patrapur	Purunighai, Tutipur	0.85	0.85	47.00	62.00	62.00	
226	Ganjam	Patrapur	Rajaghai, S.Ch.Pur	0.85	0.85	84.00	41.00	41.00	The distribution system is dilapidated condition
227	Ganjam	Patrapur	Rakhyasabandha, Badapur	3.50	3.50	106.00	106.00	106.00	
228	Ganjam	Patrapur	Rangamatiabandha, Tambapur	0.80	0.80	65.00	53.00	53.00	
229	Ganjam	Patrapur	Sarathi Sagar, Srirampur	0.45	0.45	57.00	73.00	73.00	
230	Ganjam	Patrapur	Satyabadi Sagar, Surangi	NIL	NIL	41.00	Nil	NCS	CD Project
231	Ganjam	Patrapur	Sita Sagar, Tutipur	0.75	0.75	118.00	118.00	118.00	
232	Ganjam	Patrapur	Talabandha, Bhairpur	0.20	0.20	84.00	84.00	84.00	
233	Ganjam	Patrapur	Talabandha, Bomakei	NIL	NIL	36.00	20.00	NCS, 20.00	Field to field Irrigation
234	Ganjam	Patrapur	Tentuliabandha, Mahadeipur	NIL	NIL	57.00	40.00	NCS, 40.00	Field to field Irrigation
235	Ganjam	Patrapur	Tentuliabandha, Sahaspur	0.30	0.30	61.00	40.00	40.00	
236	Ganjam	Patrapur	Tumukabandha, Jayantipur	0.75	0.75	300.00	300.00	300.00	
237	Ganjam	Patrapur	Upuribandha, Titigam	NIL	NIL	73.00	66.00	NCS, 66.00	Field to field Irrigation
238	Ganjam	Rangeilunda	B.Mahantyghai, Dhepanuapada	0.80	0.80	88.00	88.00	88.00	
239	Ganjam	Rangeilunda	Badabandha, Ankoli	0.20	0.20	53.00	53.00	53.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
240	Ganjam	Rangeilunda	Badabandha, Badakusastali	0.15	0.15	63.00	63.00	63.00	
241	Ganjam	Rangeilunda	Badabandha, Belakudi	0.35	0.35	63.00	63.00	63.00	
242	Ganjam	Rangeilunda	Badabandha, Gunupur	0.50	0.50	47.00	38.00	38.00	Fresh certification to be made
243	Ganjam	Rangeilunda	Badabandha, Phulta	0.45	0.45	75.00	70.00	70.00	
244	Ganjam	Rangeilunda	Badabandha, Rangipur	NIL	NIL	70.00	54.00	NCS, 54.00	Fresh certification to be made
245	Ganjam	Rangeilunda	Badabandha, Sasanapadar (F.T of Cheliabandha)	0.20	0.20	27.00	27.00	27.00	
246	Ganjam	Rangeilunda	Benabandha, Padmapur	NIL	NIL	63.00	62.00	62.00	Field to field Irrigation
247	Ganjam	Rangeilunda	Cheliabandha, Sasanapadar	0.70	0.70	73.00	72.00	72.00	
248	Ganjam	Rangeilunda	Deuliaghai, Ralaba	NIL	NIL	76.00	58.00	NCS, 58.00	Field converted to Gharabari
249	Ganjam	Rangeilunda	Hinjalabandha, Chikarada	0.15	0.15	43.00	41.00	41.00	
250	Ganjam	Rangeilunda	Jagannathghai, Indrakhi	NIL	NIL	75.00	72.00	NCS, 72.00	Field to field Irrigation
251	Ganjam	Rangeilunda	Jhalabandha, Biswanathpur	0.75	0.75	41.00	40.00	40.00	
252	Ganjam	Rangeilunda	Jhanjiribandha, Sanakusastali	0.20	0.20	42.00	42.00	42.00	
253	Ganjam	Rangeilunda	Mansingighai, Khodasingi	NIL	NIL	61.00	51.00	NCS, 51.00	Field to field Irrigation
254	Ganjam	Rangeilunda	Polangibandha, Gunapur	NIL	NIL	26.00	15.00	NCS, 15.00	Field to field Irrigation (P.D Project)
255	Ganjam	Rangeilunda	Raghababandha, Bhaliagada	0.70	0.70	58.00	58.00	58.00	
256	Ganjam	Rangeilunda	S.Mahanttyghai, Phasinuapada	1.20	1.20	57.00	57.00	57.00	
257	Ganjam	Rangeilunda	Sanagodarabandha, Lanjipalli	NIL	NIL	43.00	25.00	NCS, 25.00	Field converted to Gharabari

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
258	Ganjam	Rangeilunda	Sasanbandha, Kolathigam	0.40	0.40	43.00	43.00	43.00	
259	Ganjam	Rangeilunda	Singibandha, Lanjipalli	NIL	NIL	42.00	31.00	NCS, 31.00	Field to field Irrigation
260	Ganjam	Sanakhemundi	Angeitabandha	0.50	0.50	41.00	50.00	50.00	
261	Ganjam	Sanakhemundi	Badabandha, Balarampur	NIL	NIL	75.00	78.00	NCS, 78.00	Field to field Irrigation
262	Ganjam	Sanakhemundi	Badabandha, Chudangapur	NIL	NIL	100.00	92.00	NCS, 92.00	Field to field Irrigation
263	Ganjam	Sanakhemundi	Badabandha, Khalingi	2.00	2.00	32.00	33.00	33.00	
264	Ganjam	Sanakhemundi	Badasara, Karakhandi	NIL	NIL	40.00	38.00	NCS, 38.00	Field to field Irrigation
265	Ganjam	Sanakhemundi	Baghua D/W, Gangapur	0.81	0.81	80.00	64.00	64.00	Fresh certification to be made
266	Ganjam	Sanakhemundi	Batabandha, Sunakhandi	0.27	0.27	53.00	53.00	53.00	
267	Ganjam	Sanakhemundi	Baunsianala, Daseipur	3.00	3.00	100.00	70.00	70.00	Fresh certification to be made
268	Ganjam	Sanakhemundi	Bhaunriabedabandha	0.45	0.45	41.00	41.00	41.00	
269	Ganjam	Sanakhemundi	Bhramarbarbandha, Sunaripalli	0.40	0.40	45.00	45.00	45.00	
270	Ganjam	Sanakhemundi	Bhuduki MIP, Bhuduki	0.36	0.36	108.00	108.00	108.00	
271	Ganjam	Sanakhemundi	Bisesaraghai, Utama	0.12	0.12	41.00	38.00	38.00	
272	Ganjam	Sanakhemundi	Bramhabaradaghai, Patiguda	2.20	2.20	121.00	121.00	121.00	
273	Ganjam	Sanakhemundi	Chadhyakhologhai, Mahulapada	0.42	0.42	40.00	41.00	41.00	
274	Ganjam	Sanakhemundi	Chanchadabandha, Bramhanpanka	0.22	0.22	66.00	67.00	67.00	
275	Ganjam	Sanakhemundi	Chandramani, Dayanidhipur	NIL	NIL	40.00	37.00	NCS, 37.00	Field to field Irrigation
276	Ganjam	Sanakhemundi	Chintakhalisara, Chintakhali	NIL	NIL	40.00	38.00	NCS, 38.00	Field to field Irrigation
277	Ganjam	Sanakhemundi	Dhepabandha, Errendra	1.40	1.20	49.00	32.00	32.00	Fresh certification to be made

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
278	Ganjam	Sanakhemundi	Gopalaganda, Daseipur	22.00	21.40	728.00	606.00	606.00	After construction of minor canal design ayacut to be achieved
279	Ganjam	Sanakhemundi	Gudighai, Khairapadar	0.15	0.15	76.00	42.00	42.00	
280	Ganjam	Sanakhemundi	Jalamara Tank, Jalamara	NIL	NIL	61.00	60.00	NCS, 60.00	Field to field Irrigation
281	Ganjam	Sanakhemundi	Kalarapadarghai, Kalarapadar	1.02	0.85	105.00	56.00	56.00	Fresh certification to be made
282	Ganjam	Sanakhemundi	Kardanala, Jeura	2.66	2.10	109.00	79.00	79.00	Fresh certification to be made
283	Ganjam	Sanakhemundi	Kayabandha, Gangapur	NIL	NIL	74.00	74.00	NCS, 74.00	Field to field Irrigation
284	Ganjam	Sanakhemundi	Khairabanka MIP	10.36	10.10	340.00	343.00	343.00	0.26 Km Canal under Section
285	Ganjam	Sanakhemundi	Kiaghai, Uttama	0.96	0.96	41.00	57.00	57.00	
286	Ganjam	Sanakhemundi	Krushnasagar, Jeura	NIL	NIL	40.00	20.00	NCS, 20.00	Field to field Irrigation
287	Ganjam	Sanakhemundi	Kumutibandha, Ambagam	1.20	1.20	45.00	45.00	45.00	
288	Ganjam	Sanakhemundi	Madalabandha, Bhaliaghula	NIL	NIL	49.00	49.00	NCS, 49.00	Field to field Irrigation
289	Ganjam	Sanakhemundi	Mahadeibandha, Malabhanja	0.21	0.21	117.00	47.00	47.00	Fresh certification to be made
290	Ganjam	Sanakhemundi	Musalibandha, Ranikote	0.57	0.57	48.00	48.00	48.00	
291	Ganjam	Sanakhemundi	Nuabandha, Chanameri	0.26	0.26	43.00	43.00	43.00	
292	Ganjam	Sanakhemundi	Nuabandha, Gunasagar	0.70	0.70	41.00	38.00	38.00	
293	Ganjam	Sanakhemundi	Palasapur, Palasapur	6.92	5.10	1,062.00	949.00	949.00	1.82 Km Canal Bank under Section. (Fresh certification to be made)
294	Ganjam	Sanakhemundi	Patrabandha, Purunagada	NIL	NIL	92.00	90.00	NCS, 90.00	Field to field Irrigation
295	Ganjam	Sanakhemundi	Podasinginala, Malabhanja	3.46	3.46	40.00	40.00	40.00	

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
296	Ganjam	Sanakhemundi	Purunabandha, Tulasipadar	NIL	NIL	42.00	41.00	NCS, 41.00	Field to field Irrigation
297	Ganjam	Sanakhemundi	Raghunathsagar, Khariguda	24.62	24.50	1,214.00	1211.00	1,211.00	
298	Ganjam	Sanakhemundi	Rajakhamanala, N.Gada	NIL	NIL	196.00	195.00	NCS, 195.00	Field to field Irrigation
299	Ganjam	Sanakhemundi	Sagarabandha, Guma	NIL	NIL	51.00	50.00	NCS, 50.00	Field to field Irrigation
300	Ganjam	Sanakhemundi	Samudralahada, Singipur	0.20	0.20	41.00	40.00	40.00	
301	Ganjam	Sanakhemundi	Sana Sagar, Gambhariguda	NIL	NIL	73.00	71.00	NCS, 71.00	Field to field Irrigation
302	Ganjam	Sanakhemundi	Santarabandha, Danambatha	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
303	Ganjam	Sanakhemundi	Santarabandha, Palaspur	2.75	2.75	87.00	85.00	85.00	
304	Ganjam	Sanakhemundi	Sulianala, Singipur	NIL	NIL	80.00	75.00	NCS, 75.00	Field to field Irrigation
305	Ganjam	Sanakhemundi	Taptapaninala	13.20	13.20	447.00	445.00	445.00	
306	Ganjam	Sanakhemundi	Telibandha, Jalamara	NIL	NIL	62.00	60.00	NCS, 60.00	Field to field Irrigation
307	Ganjam	Sanakhemundi	Ustabandha, Guma	NIL	NIL	32.00	32.00	NCS, 32.00	Field to field Irrigation
308	Ganjam	Sheragada	Ankulabandha, Baramundali	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
309	Ganjam	Sheragada	Badabandha, Ambuabadi	NIL	NIL	51.00	51.00	NCS, 51.00	Field to field Irrigation
310	Ganjam	Sheragada	Badabandha, Badagada	NIL	NIL	50.00	50.00	NCS, 50.00	Field to field Irrigation
311	Ganjam	Sheragada	Badabandha, Baramundali	NIL	NIL	55.00	55.00	NCS, 55.00	Field to field Irrigation
312	Ganjam	Sheragada	Badabandha, Chikili	NIL	NIL	44.00	44.00	NCS, 44.00	Field to field Irrigation
313	Ganjam	Sheragada	Badabandha, Laxmipur	1.00	1.00	48.00	47.00	47.00	
314	Ganjam	Sheragada	Badabandha, Patapapuli	NIL	NIL	50.00	40.00	NCS, 40.00	Field to field Irrigation
315	Ganjam	Sheragada	Badasagarbandha, Narendrapur	NIL	NIL	193.00	190.00	NCS, 190.00	Field to field Irrigation
316	Ganjam	Sheragada	Bengeibandha, Bramhetya	NIL	NIL	41.00		NCS	C.D.Project

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
317	Ganjam	Sheragada	Bhuyan Bandha, Paramanandapur	NIL	NIL	50.00	50.00	NCS, 50.00	Field to field Irrigation
318	Ganjam	Sheragada	Chanasagar, Khirida	NIL	NIL	50.00	40.00	NCS, 40.00	Field to field Irrigation
319	Ganjam	Sheragada	Chancharabandha, Raghunathpur	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
320	Ganjam	Sheragada	Chatura MIP	4.00	3.50	178.00	178.00	178.00	0.50 Km Canal Depressed
321	Ganjam	Sheragada	Dahiphulia tank, Janhikhala	NIL	NIL	93.00	61.00	NCS, 61.00	Field to field Irrigation
322	Ganjam	Sheragada	Dimiribandha, Bhusunda	NIL	NIL	69.00	66.00	NCS, 66.00	Field to field Irrigation
323	Ganjam	Sheragada	Gilabandha, Ashokpur	NIL	NIL	100.00	50.00	NCS, 50.00	Fresh certification to be made
324	Ganjam	Sheragada	Isanabanibandha, Lanjiapalli	NIL	NIL	45.00	27.00	NCS, 27.00	Field to field Irrigation
325	Ganjam	Sheragada	Jaunlibandha, Bandhaguda	NIL	NIL	45.00	45.00	NCS, 45.00	Field to field Irrigation
326	Ganjam	Sheragada	Kaithaghahi, Mahupadar	0.65	0.65	81.00	30.00	30.00	Fresh certification to be made
327	Ganjam	Sheragada	Kanakabandha, Kulagada	NIL	NIL	62.00	60.00	NCS, 60.00	Field to field Irrigation
328	Ganjam	Sheragada	Kandulibandha, Karadakana	0.90	0.90	85.00	80.00	80.00	
329	Ganjam	Sheragada	Kanianala Anicut, Alarigada	NIL	NIL	70.00	65.00	NCS, 65.00	Field to field Irrigation
330	Ganjam	Sheragada	Kansaribandha, Solasala	NIL	NIL	47.00	45.00	NCS, 45.00	Field to field Irrigation
331	Ganjam	Sheragada	Kerandianala, Alarigada	NIL	NIL	41.00	30.00	NCS, 30.00	
332	Ganjam	Sheragada	Kholabandha, Kirtipur	0.10	0.10	155.00	89.00	89.00	Fresh certification to be made
333	Ganjam	Sheragada	Kiaribandha, Padmapur	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation
334	Ganjam	Sheragada	Kughainala Dhanantara	0.70	0.70	41.00	41.00	41.00	
335	Ganjam	Sheragada	Kukudaghara Bandha, Dasamunduli	NIL	NIL	41.00	40.00	NCS, 40.00	Field to field Irrigation

Sl No.	Name of Districts	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
336	Ganjam	Sheragada	Kumutibandha, Kerikerijhola	0.35	0.35	42.00	42.00	42.00	
337	Ganjam	Sheragada	Lakhabindha MIP	6.20	6.00	652.00	549.00	549.00	Fresh certification to be made
338	Ganjam	Sheragada	Laxmisagara, Kumarpani	NIL	NIL	95.00	95.00	NCS, 95.00	Field to field Irrigation
339	Ganjam	Sheragada	Machakote	17.55	17.50	550.00	550.00	550.00	
340	Ganjam	Sheragada	Mandipalli, Mandiapali	1.72	1.72	61.00	61.00	61.00	
341	Ganjam	Sheragada	Nimabandha, Harikrushnapur	NIL	NIL	55.00	55.00	NCS, 55.00	Field to field Irrigation
342	Ganjam	Sheragada	Patharabandha, Bramhahatya	NIL	NIL	43.00	40.00	NCS, 40.00	
343	Ganjam	Sheragada	Sagarabandha, Sagarapalli	NIL	NIL	49.00	49.00	NCS, 49.00	Field to field Irrigation
344	Ganjam	Sheragada	Sagarbandha, Barisingi	NIL	NIL	75.00	75.00	NCS, 75.00	Field to field Irrigation
345	Ganjam	Sheragada	Santarabandha, Dhanatara	0.30	0.30	75.00	70.00	70.00	
346	Ganjam	Sheragada	Santarabandha, Harikrishnapur	NIL	NIL	370.00	338.00	NCS, 338.00	Fresh certification to be made
347	Ganjam	Sheragada	Sara, Bakilikana	1.50	1.50	57.00	57.00	57.00	
348	Ganjam	Sheragada	Sarathisagar, Nuapali	NIL	NIL	41.00	32.00	NCS, 32.00	Field to field Irrigation
349	Ganjam	Sheragada	Telibandha, Pakidi	NIL	NIL	48.00	48.00	NCS, 48.00	Field to field Irrigation
350	Ganjam	Sheragada	Ustaghai Chasamahuli	NIL	NIL	49.00	29.00	NCS, 29.00	Fresh certification to be made
351	Ganjam	Beguniapada	Adabandha, Badakharikhama	NCS		206.00	205.85	190.00	Field to Field Irrigation