

**STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN GANJAM DISTRICT**

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 15th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Ganjam	Beguniapada	Adabandha, Badakharikhama	NCS		206.00	205.85	190.00	Field to field Irrigation
2	Ganjam	Beguniapada	Badabandha , Nuabandha Chingudikhola	0.60	0.50	240.00	172.86	170.00	Through Canal
3	Ganjam	Beguniapada	Badabandha, L.Raghnathpur	NCS		120.00	118.24	115.00	Field to field Irrigation
4	Ganjam	Beguniapada	Badabandha, Mardamekha	NCS		186.00	186.51	130.00	Field to field Irrigation
5	Ganjam	Beguniapada	Badabandha, Satanala	NCS		84.00	83.72	83.72	Field to field Irrigation
6	Ganjam	Beguniapada	Badabandha, Ustali	NCS		84.00	80.00	80.00	Field to field Irrigation
7	Ganjam	Beguniapada	Badahaja, Kodala	2.38	2.10	570.00	423.83	410.00	Through Canal
8	Ganjam	Beguniapada	Balajikhalaghai, Nimina	NCS		46.00	24.45	24.45	Field to field Irrigation
9	Ganjam	Beguniapada	Benasagar, Burujhari	NCS		40.00	64.53	45.00	Field to field Irrigation
10	Ganjam	Beguniapada	Budabandha, Mardamekha	1.00	0.80	206.00	156.95	140.00	Through Canal
11	Ganjam	Beguniapada	Budhabandha, Mardakote	0.85	0.60	83.00	82.90	82.90	Through Canal
12	Ganjam	Beguniapada	Champaighai, Mundula	NCS		310.00	310.64	280.00	Field to field Irrigation
13	Ganjam	Beguniapada	Erendramadha Tank, Phasi	1.60	1.20	90.00	87.07	87.07	Through Canal
14	Ganjam	Beguniapada	Gadanalabandha, S.Chhachina	NCS		110.00	110.18	110.18	Field to field Irrigation
15	Ganjam	Beguniapada	Gamundabandha, Inambelapada	0.40	0.35	100.00	99.96	99.96	Through Canal
16	Ganjam	Beguniapada	Ghodakaghai, Satakutuni	3.80	2.40	351.00	350.74	320.00	Through Canal
17	Ganjam	Beguniapada	Gobardhanbandha, Angaragam	NCS		60.00	60.01	45.00	Field to field Irrigation
18	Ganjam	Beguniapada	Godibandha, Sankuda	NCS		42.00	42.19	40.00	Field to field Irrigation
19	Ganjam	Beguniapada	Goudabandha, Barida	1.00	0.80	215.00	215.51	210.00	Through Canal
20	Ganjam	Beguniapada	Gunasagarbandha, Sankuda	0.30	0.25	63.00	62.79	62.79	Through Canal
21	Ganjam	Beguniapada	Guptasagar, Rajapur	NCS		77.00	77.36	77.36	Field to field Irrigation
22	Ganjam	Beguniapada	Hajabandha, Baurinuapalli	NCS		95.00	24.43	24.43	Field to field Irrigation
23	Ganjam	Beguniapada	Hajabandha, Bhallijhar (Biribatia)	NCS		41.00	43.37	43.37	Field to field Irrigation
24	Ganjam	Beguniapada	Hajabandha, Talasara	NCS		69.00	65.30	65.30	Field to field Irrigation
25	Ganjam	Beguniapada	Jagata Stage-II at Jaglipadar	9.73	8.20	304.00	263.78	210.00	Through Canal
26	Ganjam	Beguniapada	Jagataghai, Maridi	13.00	8.00	1900.00	1,727.96	1,540.00	Through Canal
27	Ganjam	Beguniapada	Jagatanala D/W at Chachina	0.70	0.62	94.00	85.70	85.70	Through Canal
28	Ganjam	Beguniapada	Jagatanala D/W at Dandeswar	0.68	0.58	110.00	104.55	104.55	Through Canal
29	Ganjam	Beguniapada	Jagatanala D/W at Dengatota	0.20	0.18	95.00	85.74	85.74	Through Canal
30	Ganjam	Beguniapada	Jagatanala D/W at Digapada	1.30	1.10	153.00	152.76	150.00	Through Canal
31	Ganjam	Beguniapada	Jagatanala D/W at Owandi	1.20	1.10	65.00	54.54	54.54	Through Canal
32	Ganjam	Beguniapada	Jagatanala, Phasi	0.60	0.50	231.00	231.23	220.00	Through Canal
33	Ganjam	Beguniapada	Kayanghai, Sumundala	3.00	2.40	44.00	43.68	43.68	Through Canal
34	Ganjam	Beguniapada	Kharibandha, Belapada	NCS		257.00	256.57	256.57	Field to field Irrigation
35	Ganjam	Beguniapada	Narasinghabandha, Nimina	0.27	0.24	154.00	154.32	140.00	Through Canal
36	Ganjam	Beguniapada	Nimakaniyahghai, Kaniaribadi	NCS		77.00	76.89	76.89	Field to field Irrigation
37	Ganjam	Beguniapada	Nuabandha, Marthaberhampur	1.28	1.10	96.00	96.31	96.31	Through Canal
38	Ganjam	Beguniapada	Nuabandha, Talasara	NCS		78.00	78.10	78.10	Field to field Irrigation
39	Ganjam	Beguniapada	Nuahaja, Kodala	NCS		53.00	52.52	52.52	Field to field Irrigation
40	Ganjam	Beguniapada	Padmahajabandha, S.Chachina	1.20	1.10	93.00	41.13	41.13	Through Canal
41	Ganjam	Beguniapada	Purunapani MIP	7.10	4.00	308.00	338.07	300.00	Through Canal
42	Ganjam	Beguniapada	Barakhamanalla, Santarapur	2.20	2.00	41.00	39.05	39.05	Through Canal
43	Ganjam	Beguniapada	Balibandha, Borida	NCS		72.00	26.30	26.30	Field to field Irrigation
44	Ganjam	Beguniapada	Banahaja, Mardamekha	RMC		186.00	32.44	32.44	Field to field Irrigation
45	Ganjam	Beguniapada	Bebarta Bandha, Sanaustapada	1.21	1.10	41.00	32.12	32.12	Through Canal
46	Ganjam	Beguniapada	Chaubandha, Nuagada	NCS		124.00	24.46	24.46	Field to field Irrigation
47	Ganjam	Beguniapada	Digibandha (Badhibandha), Khandianai	NCS		79.00	68.53	68.53	Field to field Irrigation
48	Ganjam	Beguniapada	Diabandha Nimina	NCS		45.00	43.00	43.00	Field to field Irrigation
49	Ganjam	Beguniapada	Hajabandha, Kumbharagam	NCS		45.00	45.00	45.00	Field to field Irrigation
50	Ganjam	Beguniapada	Hatigadia, Baurinuapalli	NCS		119.00	24.88	24.88	Field to field Irrigation

51	Ganjam	Beguniapada	Hatigadiabandha, Gunjhala	0.15	0.12	107.00	99.15	99.15	Through Canal
52	Ganjam	Beguniapada	Jagatanala D/W at Lachhipur	2.07	1.90	228.00	206.68	195.00	Through Canal
53	Ganjam	Beguniapada	Jagatanala, Inam Ghosagadaghai	2.00	1.80	41.00	56.09	56.09	Through Canal
54	Ganjam	Beguniapada	Jharanabandha, Bhabanipur	NCS		42.00	34.83	34.83	Field to field Irrigation
55	Ganjam	Beguniapada	Jharanai MIP	15.00	8.10	728.00	663.56	570.00	Through Canal
56	Ganjam	Beguniapada	Khajuribandha, Ambatapalli	NCS		87.00	33.09	33.09	Field to field Irrigation
57	Ganjam	Beguniapada	Kharakhari D/W Beguniapada	0.30	0.30	115.00	24.74	24.74	Through Canal
58	Ganjam	Beguniapada	Kharakhari D/W Odanai	1.00	0.90	123.00	95.48	95.48	Through Canal
59	Ganjam	Beguniapada	Kharakhari D/W, Deuliapada	0.65	0.60	60.00	91.57	80.00	Through Canal
60	Ganjam	Beguniapada	Kiabandha, Talagam	NCS		61.00	48.25	48.25	Field to field Irrigation
61	Ganjam	Beguniapada	Maniabandha, Rengutipali	2.00	1.80	41.00	41.00	41.00	Through Canal
62	Ganjam	Beguniapada	Padmahajabandha, P.Nuagam	0.30	0.28	118.00	50.40	50.40	Through Canal
63	Ganjam	Beguniapada	Ranatala Tank Phasi	1.79	1.60	144.00	82.18	82.18	Through Canal
64	Ganjam	Beguniapada	Sarubandha B.Sandhamula	1.35	1.25	203.00	203.14	190.00	Through Canal
65	Ganjam	Beguniapada	Talabandha, Ghodapada	1.50	1.35	41.00	25.40	25.40	Through Canal
66	Ganjam	Beguniapada	Nuagahai MIP of Mardamekha	NCS		170.00	-	100.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
67	Ganjam	Beguniapada	Gilinda MIP	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
68	Ganjam	Beguniapada	Kharinalla MIP	NCS		40.50	-	32.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
69	Ganjam	Beguniapada	Kujidhimirighai MIP	NCS		40.50	-	31.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
70	Ganjam	Beguniapada	Agulaghai MIP	NCS		40.00	-	29.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
71	Ganjam	Beguniapada	Dhobanalla MIP	NCS		45.00	-	35.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
72	Ganjam	Beguniapada	Badaghai MIP	NCS		117.00	-	95.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
73	Ganjam	Beguniapada	Magaranalla MIP Khallari	NCS		40.00	-	32.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
74	Ganjam	Beguniapada	Kenduanalla MIP	NCS		105.00	-	80.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
75	Ganjam	Beguniapada	Chadijholi MIP	NCS		44.00	-	35.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
76	Ganjam	Beguniapada	Chandapalli MIP	0.20	0.18	41.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
77	Ganjam	Beguniapada	Kaninalla MIP	NCS		40.00	-	32.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
78	Ganjam	Beguniapada	Jokiabandha MIP	NCS		40.00	-	31.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
79	Ganjam	Beguniapada	Jagatanalla Satanalla	0.20	0.17	55.00	-	45.00	Through Canal, Certification is yet to be done by Revenue Deptt
80	Ganjam	Beguniapada	Hajabandha MIP at Biribatia	0.70	0.65	154.00	-	80.00	Through Canal, Certification is yet to be done by Revenue Deptt
81	Ganjam	Beguniapada	Magaranalla MIP	NCS		260.00	130.00	130.00	Through Canal
82	Ganjam	Chatrapur	Abala Tank, Samakhandi	NCS		45.00	45.06	45.06	Field to field Irrigation
83	Ganjam	Chatrapur	Agasti Nuagam, Humuri Tampara	4.15	4.00	130.00	122.68	115.00	Through Canal
84	Ganjam	Chatrapur	Badabandha at Landabaunsa	0.35	0.28	100.00	100.75	90.00	Through Canal
85	Ganjam	Chatrapur	Badabandha, Narendrapur	NCS		70.00	70.30	70.30	Field to field Irrigation
86	Ganjam	Chatrapur	Balighai Tampara, Baulagam	NCS		81.00	80.92	80.92	Field to field Irrigation
87	Ganjam	Chatrapur	Baniabandha, Sindhigam	NCS		45.00	38.09	38.09	Field to field Irrigation
88	Ganjam	Chatrapur	Batagudi Tank, Jagannathpur	NCS		64.00	63.44	63.44	Field to field Irrigation
89	Ganjam	Chatrapur	Bijayasagar, Kalipalli	NCS		144.00	144.12	120.00	Field to field Irrigation
90	Ganjam	Chatrapur	Boribandha, Singipur	0.05	0.04	109.00	108.82	100.00	Through Canal
91	Ganjam	Chatrapur	Dandapradhanbandha, Matikhala	NCS		60.00	59.53	59.53	Field to field Irrigation
92	Ganjam	Chatrapur	Diwali tank, Sundarpur	2.81	2.50	180.00	158.72	150.00	Through Canal
93	Ganjam	Chatrapur	Durgaghai, Humuri	NCS		144.00	141.76	140.00	Field to field Irrigation
94	Ganjam	Chatrapur	Gurunathbandha, Kharigam	0.45	0.38	41.00	37.16	37.16	Through Canal

95	Ganjam	Chatrapur	Haladikhandibandha, Podapadar	0.78	0.78	51.00	51.29	51.29	Through Canal
96	Ganjam	Chatrapur	Humuritampara, Humurigar	NCS		69.00	69.12	69.12	Field to field Irrigation
97	Ganjam	Chatrapur	Kainisibandha, Sundarpur	0.64	0.60	61.00	61.13	61.13	Through Canal
98	Ganjam	Chatrapur	Khajisalandbandha, Patigopalpur	0.45	0.40	84.00	70.08	55.00	Through Canal
99	Ganjam	Chatrapur	Khajuribandha, Badamadhapur	0.60	0.54	68.00	45.75	45.75	Through Canal
100	Ganjam	Chatrapur	Khariabandha, Paikapada	0.95	0.82	105.00	101.95	90.00	Through Canal
101	Ganjam	Chatrapur	Kundabandha, Patachatrapur	NCS		58.00	57.87	57.87	Field to field Irrigation
102	Ganjam	Chatrapur	Mundabandha, Baulagam	0.69	0.64	66.00	65.56	65.56	Through Canal
103	Ganjam	Chatrapur	Neliabandha, Gangapur	NCS		42.00	42.95	42.95	Field to field Irrigation
104	Ganjam	Chatrapur	Panaghatabandha, Bhikaripalli	NCS		45.00	44.77	44.77	Field to field Irrigation
105	Ganjam	Chatrapur	Ramasagar, Sundarpur	2.10	1.90	77.00	76.74	70.00	Through Canal
106	Ganjam	Chatrapur	Saralabandha, Lakhmipur	0.72	0.60	59.00	40.00	40.00	Through Canal
107	Ganjam	Chatrapur	Sundhibandha, Jagannathpur	NCS		43.00	35.65	35.65	Field to field Irrigation
108	Ganjam	Chatrapur	Sundhibandha MIP Samakhandi	NCS		76.00	75.14	75.14	Field to field Irrigation
109	Ganjam	Chatrapur	Tangana Tank, Raghunathpur	0.21	0.18	55.00	55.21	55.21	Through Canal
110	Ganjam	Chatrapur	Badabandha, Kanamana	0.08	0.06	45.00	37.60	37.60	Through Canal
111	Ganjam	Chatrapur	Baunsiabandha, Paikapada	1.78	1.54	107.00	106.65	90.00	Through Canal
112	Ganjam	Chatrapur	Biribandha, Sundarpur	4.78	4.00	185.00	184.24	170.00	Through Canal
113	Ganjam	Chatrapur	Desighai, Raghunathpur	NCS		94.00	49.20	49.20	Field to field Irrigation
114	Ganjam	Chatrapur	Ittagadiabandha, Mahanadpur	0.41	0.41	47.00	46.45	46.45	Through Canal
115	Ganjam	Chatrapur	Khariabandha, T.Berhampur	NCS		55.00	46.06	46.06	Field to field Irrigation
116	Ganjam	Chatrapur	Kumaragudi, Sindhigam	NCS		59.00	48.69	48.69	Field to field Irrigation
117	Ganjam	Chatrapur	Jenabandha, Anantapur	NCS		40.00	-	30.00	Field to field Irrigation ,Certification is yet to be done by Revenue Deptt
118	Ganjam	Chatrapur	Pilibandha T.Berhampur	NCS		40.00	-	32.00	Field to field Irrigation ,Certification is yet to be done by Revenue Deptt
119	Ganjam	Chatrapur	Brahmaniabandha MIP Brahmanapalli	NCS		41.00	-	32.00	Field to field Irrigation ,Certification is yet to be done by Revenue Deptt
120			Naradatank	65			68.39	65.00	Field to field Irrigation
121	Ganjam	Chatrapur	Singibandha, Samakhandi	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
122	Ganjam	Ganjam	Adibandha, Sanagopalpur	NCS		41.00	34.33	34.33	Field to field Irrigation
123	Ganjam	Ganjam	Badabandha at Badachakada	0.38	0.36	59.00	62.30	62.30	Through Canal
124	Ganjam	Ganjam	Badabandha at Borigam	0.53	0.50	41.00	38.31	38.31	Through Canal
125	Ganjam	Ganjam	Badabandha at Haripur Burudi	2.50	2.20	107.00	107.19	100.00	Through Canal
126	Ganjam	Ganjam	Badabandha at Subalaya	0.06	0.05	59.00	59.68	59.68	Through Canal
127	Ganjam	Ganjam	Badabandha, Kujidhepa	0.10	0.09	56.00	55.00	55.00	Through Canal
128	Ganjam	Ganjam	Banaghai, Madhurachuan	NCS		41.00	40.06	40.06	Field to field Irrigation
129	Ganjam	Ganjam	Brahmuniabandha, Satrusola	1.50	1.43	85.00	84.76	84.76	Through Canal
130	Ganjam	Ganjam	Chalapokhari, Jhadakuda	NCS		51.00	51.02	51.02	Field to field Irrigation
131	Ganjam	Ganjam	Chatakhamaghai, Ganjam	NCS		81.00	80.84	80.84	Field to field Irrigation
132	Ganjam	Ganjam	Damayanti Tank, Subalaya	0.80	0.60	132.00	130.00	120.00	Through Canal
133	Ganjam	Ganjam	Dhanukhalabandha, Mathamukundapur,	1.34	1.30	50.00	50.49	50.49	Through Canal
134	Ganjam	Ganjam	Garagariatank, Podagada Jhatipadar	NCS		49.00	49.05	49.05	Field to field Irrigation
135	Ganjam	Ganjam	Golbandha, Jagannathpur	NCS		47.00	38.22	38.22	Field to field Irrigation
136	Ganjam	Ganjam	Gramabandha, Kanchara	NCS		151.00	151.00	140.00	Field to field Irrigation
137	Ganjam	Ganjam	Gudibandha, Satuli	0.29	0.28	41.00	64.83	50.00	Through Canal
138	Ganjam	Ganjam	Jalibandha, Ganjam	0.24	0.20	41.00	42.75	42.75	Through Canal
139	Ganjam	Ganjam	Jokabandha, Kainchapur	2.00	1.80	63.00	72.90	72.90	Through Canal
140	Ganjam	Ganjam	Khajuribandha, Diandein	0.76	0.50	40.00	30.49	30.49	Through Canal
141	Ganjam	Ganjam	Kumartank, Kalyanpur	NCS		90.00	90.13	80.00	Field to field Irrigation
142	Ganjam	Ganjam	Narendraghai, Khandadeuli	2.05	2.00	195.00	147.76	130.00	Through Canal
143	Ganjam	Ganjam	Patibandha, Bagalpur	NCS		45.00	36.31	36.31	Field to field Irrigation
144	Ganjam	Ganjam	Rajaghai, Khandadeuli	1.80	1.60	102.00	102.35	90.00	Through Canal
145	Ganjam	Ganjam	Rajaghai, Raghunathpur	NCS		43.00	114.21	100.00	Field to field Irrigation
146	Ganjam	Ganjam	Ranasagar, Lunguri	0.68	0.60	71.00	71.65	71.65	Through Canal
147	Ganjam	Ganjam	Tampara, Mallada	4.00	3.80	357.00	357.19	290.00	Through Canal
148	Ganjam	Ganjam	Badabandha at Lunguri	NCS		101.00	101.04	101.04	Field to field Irrigation
149	Ganjam	Ganjam	Badabandha, B.Ramchandra	NCS		44.00	43.88	43.88	Field to field Irrigation

150	Ganjam	Ganjam	Brahmaniaghahi, Rangamatia Nuagam	NCS		43.00	35.02	35.02	Field to field Irrigation
151	Ganjam	Ganjam	Buratank, Jhatipadar	NCS		75.00	74.98	74.98	Field to field Irrigation
152	Ganjam	Ganjam	Gadagadiabandha, Kusapalli	NCS		61.00	61.02	50.00	Field to field Irrigation
153	Ganjam	Ganjam	Kaseibandha, Subalaya	0.15	0.12	41.00	29.62	29.62	Through Canal
154	Ganjam	Ganjam	Kharitank, Balarampur	0.80	0.60	72.00	71.99	60.00	Through Canal
155	Ganjam	Ganjam	Kusumipada Tank, R.Jaganathpur	NCS		83.00	62.36	62.36	Field to field Irrigation
156	Ganjam	Ganjam	Mallinabandha, Santoshpur	NCS		41.00	29.39	29.39	Field to field Irrigation
157	Ganjam	Ganjam	Deulibandha, Humma	NCS		70.00	-	55.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
158	Ganjam	Ganjam	Dhanubandha, Karapada	0.85	0.85	55.00	-	45.00	Through Canal, Certification is yet to be done
159	Ganjam	Ganjam	Manoharatank, R.Jaganathpur	NCS		85.00	-	70.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
160	Ganjam	Ganjam	Badabandha, Kainchapur	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
161	Ganjam	Ganjam	Khajuribandha MIP Bandha Talanuaga.	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
162	Ganjam	Ganjam	Nuabandha, Benigauri	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
163	Ganjam	Ganjam	Kampunibandha MIP Badagopalpur	0.05	0.05	48.00	-	34.50	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
164	Ganjam	Ganjam	Maikholabandha MIP Sipakuda	NCS		47.00	-	37.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
165	Ganjam	Ganjam	Nuaghahi MIP Satrusala	NCS		40.00	-	-	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
166	Ganjam	Ganjam	Purunagadabandha MIP Biruligada	NCS		52.00	-	42.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
167	Ganjam	Kabisuryanagar	Agulabandha, Gudiali	0.30	0.28	94.00	94.08	94.08	Through Canal
168	Ganjam	Kabisuryanagar	Agulabandha, Subalaya	NCS		76.00	75.76	75.76	Field to field Irrigation
169	Ganjam	Kabisuryanagar	Badabandha, Baunsia	0.14	0.12	41.00	34.58	34.58	Through Canal
170	Ganjam	Kabisuryanagar	Badabandha, Boirani	1.10	0.95	112.00	112.10	100.00	Through Canal
171	Ganjam	Kabisuryanagar	Badabandha, Pithapur	0.45	0.40	56.00	55.85	55.85	Through Canal
172	Ganjam	Kabisuryanagar	Badabandha, Gangapur	2.30	2.10	153.00	153.32	140.00	Through Canal
173	Ganjam	Kabisuryanagar	Badabandha, Magurapunja	0.10	0.08	45.00	42.00	42.00	Through Canal
174	Ganjam	Kabisuryanagar	Badabandha, Champeitpur	2.14	2.10	83.00	88.36	88.36	Through Canal
175	Ganjam	Kabisuryanagar	Badabandha, Sialia	NCS		75.00	40.72	40.72	Field to field Irrigation
176	Ganjam	Kabisuryanagar	Baharsagar, Athagadapatna	NCS		121.00	121.50	100.00	Field to field Irrigation
177	Ganjam	Kabisuryanagar	Barikabandha, Risipur	NCS		44.00	41.03	41.03	Field to field Irrigation
178	Ganjam	Kabisuryanagar	Bedhabandha, Patharpali	0.53	0.43	106.00	105.99	95.00	Through Canal
179	Ganjam	Kabisuryanagar	Chaturaghahi, Sunarijhola	NCS		58.00	57.93	57.93	Field to field Irrigation
180	Ganjam	Kabisuryanagar	Chingudibandha, Hindala	NCS		41.00	31.46	31.46	Field to field Irrigation
181	Ganjam	Kabisuryanagar	Gangasagar, Gudiali	NCS		61.00	54.73	54.73	Field to field Irrigation
182	Ganjam	Kabisuryanagar	Hajabandha, Natunibadi	0.60	0.50	122.00	122.03	100.00	Through Canal
183	Ganjam	Kabisuryanagar	Jaunliabandha, Sialia	NCS		84.00	38.19	38.19	Field to field Irrigation
184	Ganjam	Kabisuryanagar	Jhakamakialghahi, R.N.Pur	NCS		71.00	26.30	26.30	Field to field Irrigation
185	Ganjam	Kabisuryanagar	Jharanalaghahi, Arjunapali	0.60	0.50	73.00	73.37	73.37	Through Canal
186	Ganjam	Kabisuryanagar	Kharibandha, Mohanpalli	NCS		41.00	35.95	35.95	Field to field Irrigation
187	Ganjam	Kabisuryanagar	Kholabandha, Naryanasagar	0.46	0.40	87.00	87.46	87.46	Through Canal
188	Ganjam	Kabisuryanagar	Kulapanighahi, Bada Agula	0.86	0.80	41.00	49.94	49.94	Through Canal
189	Ganjam	Kabisuryanagar	Marthabandha, Baunsia	0.18	0.10	41.00	39.77	39.77	Through Canal
190	Ganjam	Kabisuryanagar	Narayan Sagar, Sialia	NCS		56.00	35.00	35.00	Field to field Irrigation
191	Ganjam	Kabisuryanagar	Neliabandha, Badamahuri	0.30	0.25	74.00	83.51	83.51	Through Canal
192	Ganjam	Kabisuryanagar	Nipaniabandha, Gangapur	NCS		50.00	39.77	39.77	Field to field Irrigation
193	Ganjam	Kabisuryanagar	Nuabandha Tank, Nimundia	NCS		73.00	30.92	30.92	Field to field Irrigation
194	Ganjam	Kabisuryanagar	Paladhughahi, Jarada	1.60	1.50	313.00	313.11	300.00	Through Canal
195	Ganjam	Kabisuryanagar	Rahanakhalaghahi, Deogam	0.44	0.40	115.00	115.27	80.00	Through Canal
196	Ganjam	Kabisuryanagar	Ratnasagar, Ambasikharpur	NCS		41.00	29.19	29.19	Field to field Irrigation
197	Ganjam	Kabisuryanagar	Badabandha, Dengapadar	0.44	0.40	41.00	36.37	36.37	Through Canal
198	Ganjam	Kabisuryanagar	Badabandha, Rampudi	NCS		84.00	84.15	84.15	Field to field Irrigation
199	Ganjam	Kabisuryanagar	Bedabandha, Rampudi	NCS		79.00	79.34	79.34	Field to field Irrigation
200	Ganjam	Kabisuryanagar	Bhitarasagar, Athagadapatna	1.81	1.60	60.00	144.02	135.00	Through Canal
201	Ganjam	Kabisuryanagar	Desaghahi, Sialia	NCS		66.00	55.89	55.89	Field to field Irrigation

202	Ganjam	Kabisuryanagar	Magaraghai, Nuapali	NCS		70.00	38.84	38.84	Field to field Irrigation
203	Ganjam	Kabisuryanagar	Nuabandha Tank, Ambasikhar	0.96	0.90	41.00	28.53	28.53	Through Canal
204	Ganjam	Kabisuryanagar	Satibandha, Paikajamura	0.35	0.30	41.00	31.54	31.54	Through Canal
205	Ganjam	Kabisuryanagar	Khajuribandha, Gunthapada	NCS		44.00	45.92	45.92	Field to field Irrigation
206	Ganjam	Kabisuryanagar	Talabandha, Gunthapada	0.45	0.42	69.00	36.77	36.77	Through Canal
207	Ganjam	Kabisuryanagar	Samuka Agula, Sunapalli	NCS		41.00	-	-	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
208	Ganjam	Kabisuryanagar	Golabandha Baunsia	NCS		40.50	-	36.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
209	Ganjam	Kabisuryanagar	Arjunapalli Baunsia	NCS		80.00	-	60.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
210	Ganjam	Kabisuryanagar	Hadusahu Jholla MIP	NCS		41.25	-	33.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
211	Ganjam	Kabisuryanagar	Lokanath Bandha MIP	NCS		55.00	-	45.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
212	Ganjam	Kabisuryanagar	Borigam	NCS		150.00	70.00	70.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
213			Hetanalla			85.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
214			Kankadaghai			45.00	-	25.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
215	Ganjam	Kabisuryanagar	Badmbakhhol	NCS		70.00	-	30.00	Field to field Irrigation, certification is yet to be done by Revenue Deptt. Const. of Canal is in progress
216	Ganjam	Khalikote	Ambhata Tank, Bagalpur	NCS		41.00	45.57	45.57	Field to field Irrigation
217	Ganjam	Khalikote	Anthuaghali, Chikili	1.92	1.80	92.00	85.10	85.10	Through Canal
218	Ganjam	Khalikote	Babulaghai, Barapali	1.02	1.00	57.00	57.31	57.31	Through Canal
219	Ganjam	Khalikote	Badabandha, Pittanapalli	0.87	0.84	51.00	50.44	50.44	Through Canal
220	Ganjam	Khalikote	Badaghai, Badarampalli	0.14	0.12	41.00	39.36	39.36	Through Canal
221	Ganjam	Khalikote	Badhi Tank, Bharasa	NCS		83.00	83.02	83.02	Field to field Irrigation
222	Ganjam	Khalikote	Bagabandha, Khojapali	NCS		41.00	35.46	35.46	Field to field Irrigation
223	Ganjam	Khalikote	Baiganiaghai, Kumunda	2.44	2.10	306.00	89.37	89.37	Through Canal
224	Ganjam	Khalikote	Bakulabandha, Kusadhipa	NCS		43.00	31.60	30.00	Field to field Irrigation
225	Ganjam	Khalikote	Bedhabandha, Pitanapali	NCS		41.00	36.73	36.73	Field to field Irrigation
226	Ganjam	Khalikote	Belaghai, Manapali	0.64	0.60	77.00	77.15	60.00	Through Canal
227	Ganjam	Khalikote	Birabandha, Manikpur	0.79	0.70	53.00	53.42	53.42	Through Canal
228	Ganjam	Khalikote	Chakadimirighai, Chikili	0.20	0.18	57.00	57.46	57.46	Through Canal
229	Ganjam	Khalikote	Pathuranalghai, Manapalli	3.33	3.00	91.00	98.17	93.00	Through Canal
230	Ganjam	Khalikote	Debijhar MIP	8.60	7.80	405.00	501.01	450.00	Through Canal
231	Ganjam	Khalikote	Dengabandha, Danpur	1.20	1.10	103.00	110.23	100.00	Through Canal
232	Ganjam	Khalikote	Domuhanighai, Paladhuapalli	0.79	0.70	113.00	113.26	100.00	Through Canal
233	Ganjam	Khalikote	Gudhijhar MIP	NCS		85.00	41.54	41.54	Field to field Irrigation
234	Ganjam	Khalikote	Gudighai, Mathura	1.11	1.00	44.00	43.36	43.36	Through Canal
235	Ganjam	Khalikote	Hajabandha Ambajhar, Nuapali	3.30	3.21	73.00	72.95	72.95	Through Canal
236	Ganjam	Khalikote	Hajabandha, Pustapur	NCS		51.00	50.43	50.43	Field to field Irrigation
237	Ganjam	Khalikote	Hajajholaghai, A.Nuapalli	0.33	0.30	41.00	32.70	32.70	Through Canal
238	Ganjam	Khalikote	Jemagadiaghai, Kendubadi	0.80	0.60	41.00	34.55	34.55	Through Canal
239	Ganjam	Khalikote	Kalanjighai MIP at Kalinjipalli	1.80	1.60	98.00	97.79	97.79	Through Canal
240	Ganjam	Khalikote	Kamarabandha, Koirasi	1.69	1.50	212.00	211.96	200.00	Through Canal
241	Ganjam	Khalikote	Kamarabandha, Chikili	NCS		41.00	36.53	36.53	Field to field Irrigation
242	Ganjam	Khalikote	Kanseighai, Talapada	NCS		41.00	32.55	32.55	Field to field Irrigation
243	Ganjam	Khalikote	Karadabadi Tank, Bhikapada	0.85		138.00	150.47	140.00	Through Canal
244	Ganjam	Khalikote	Kendua MIP	4.52	4.00	208.00	208.17	202.00	Through Canal
245	Ganjam	Khalikote	Khadikahaja, Talarampalli	NCS		64.00	64.46	64.46	Field to field Irrigation
246	Ganjam	Khalikote	M.L.Tank, Kendupata	1.50	1.20	106.00	90.00	90.00	Through Canal
247	Ganjam	Khalikote	Mohansagar MIP	7.07	6.50	288.00	261.30	250.00	Through Canal
248	Ganjam	Khalikote	Nuabandha, Talapada	0.27	0.25	62.00	95.86	95.86	Through Canal
249	Ganjam	Khalikote	Chandinala, Bhatapada	NCS		114.00	114.13	100.00	Field to field Irrigation
250	Ganjam	Khalikote	Rajaghai, Bania	0.94	0.90	206.00	206.17	200.00	Through Canal
251	Ganjam	Khalikote	Rajaghai, Danapur	NCS		51.00	55.58	55.58	Field to field Irrigation
252	Ganjam	Khalikote	Sardulabandha, Naikanipalli	NCS		45.00	44.88	44.88	Field to field Irrigation
253	Ganjam	Khalikote	Satabandha, Manikyapur	NCS		74.00	79.80	79.80	Field to field Irrigation
254	Ganjam	Khalikote	Adiabandha (Gramabandha), A.Phasipada	0.45	0.40	63.00	44.76	44.76	Through Canal

255	Ganjam	Khalikote	Akulabandha, Nagardhiapatna	0.31	0.30	60.00	55.83	55.83	Through Canal
256	Ganjam	Khalikote	Ambhata Tank, Kenchuapada	1.30	1.20	48.00	48.19	48.19	Through Canal
257	Ganjam	Khalikote	Badabandha, Bania	NCS		47.00	47.32	47.32	Field to field Irrigation
258	Ganjam	Khalikote	Baghuaghai, Paladhuapalli	0.50	0.45	87.00	83.55	83.55	Through Canal
259	Ganjam	Khalikote	Baghughai, Kalinjipali	0.18	0.15	41.00	33.96	33.96	Through Canal
260	Ganjam	Khalikote	Baunsagadiaghai, Kanchana	NCS		45.00	52.06	52.06	Field to field Irrigation
261	Ganjam	Khalikote	Bedhabandha, Telidhia	NCS		41.00	38.24	38.24	Field to field Irrigation
262	Ganjam	Khalikote	Bhatapada D/W over Kharakhari	NCS		41.00	41.12	41.12	Field to field Irrigation
263	Ganjam	Khalikote	Bibhutiaghai, Solabandha	0.45	0.40	70.00	68.82	68.82	Through Canal
264	Ganjam	Khalikote	Budha Tank, N.Berhampur	NCS		41.00	32.78	32.78	Field to field Irrigation
265	Ganjam	Khalikote	Desabandhughai, Sabuliya	7.85	6.00	206.00	178.57	170.00	Through Canal
266	Ganjam	Khalikote	Dherigadhiaghai, Kendubadi	0.80	0.70	41.00	-	-	Through canal certification is yet to be done by Revenue Deptt
267	Ganjam	Khalikote	Goudabandha, Bhejput	1.70	1.50	43.00	78.49	78.49	Through Canal
268	Ganjam	Khalikote	Gudibandha, Pustapur	NCS		41.00	31.70	31.70	Field to field Irrigation
269	Ganjam	Khalikote	Hajabandha, Naikanipalli	NCS		48.00	48.54	48.54	Field to field Irrigation
270	Ganjam	Khalikote	Hajabandha, Ranipada	NCS		100.00	100.49	90.00	Field to field Irrigation
271	Ganjam	Khalikote	Hatibandha, Danapur	0.60		79.00	50.00	50.00	Through Canal
272	Ganjam	Khalikote	Hatibandha, Malakhajapalli	NCS		41.00	9.18	9.18	Field to field Irrigation
273	Ganjam	Khalikote	Kadambanala, Phasula	2.74	2.50	71.00	91.07	91.07	Through Canal
274	Ganjam	Khalikote	Kakudiaghai, Kandigam	0.12	0.10	64.00	58.44	58.44	Through Canal
275	Ganjam	Khalikote	Kalajharanala, Luchapada	0.98	0.90	221.00	201.42	180.00	Through Canal
276	Ganjam	Khalikote	Marthapanda	0.80	0.68	67.00	66.83	66.83	Through Canal
277	Ganjam	Khalikote	Karanjara MIP	17.58	10.00	971.00	811.77	700.00	Through Canal
278	Ganjam	Khalikote	Kenchuapadaghai, Kenchuapada	0.32	0.30	75.00	75.54	75.54	Through Canal
279	Ganjam	Khalikote	Ketakhara, Pananuagam	0.72	0.70	41.00	43.38	43.38	Through Canal
280	Ganjam	Khalikote	Khajuriabandha, Gopapur	NCS		41.00	36.26	36.26	Field to field Irrigation
281	Ganjam	Khalikote	Khajuriabandha, Mathura	0.80	0.68	41.00	36.44	36.44	Through Canal
282	Ganjam	Khalikote	Labanjhar, Brajarajapur	0.20	0.18	72.00	71.96	71.96	Through Canal
283	Ganjam	Khalikote	Kampanighai, Brajarajapur	0.20	0.20	49.00	49.17	49.17	Through Canal
284	Ganjam	Khalikote	Moharani Sagar MIP	6.05	5.20	202.00	200.00	185.00	Through Canal
285	Ganjam	Khalikote	Nuabandha, Goudanuagam	NCS		77.00	76.78	76.78	Field to field Irrigation
286	Ganjam	Khalikote	Paniabandha MIP at Parinuagaon	0.40	0.40	41.00	31.68	31.68	Through Canal
287	Ganjam	Khalikote	Panuaghai, Tulasipur	NCS		49.00	43.84	43.84	Field to field Irrigation
288	Ganjam	Khalikote	Pataghai, Laxmanpur	NCS		48.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
289	Ganjam	Khalikote	Pathurijholaghai (Ghoranighai) Laxmanpur	NCS		41.00	40.98	40.98	Field to field Irrigation
290	Ganjam	Khalikote	Rajaghai, Tulasipur	NCS		136.00	136.54	136.54	Field to field Irrigation
291	Ganjam	Khalikote	Ranabandha, Parinuagam	NCS		70.00	70.41	70.41	Field to field Irrigation
292	Ganjam	Khalikote	Singibandha, Talapada	NCS		61.00	60.58	60.58	Field to field Irrigation
293	Ganjam	Khalikote	Soni Bandha, Bhejput	NCS		91.00	90.62	90.62	Field to field Irrigation
294	Ganjam	Khalikote	Talabandha, Totabandha, Barasara	NCS		49.00	49.05	49.05	Field to field Irrigation
295	Ganjam	Khalikote	Hajabandha, Raipada	NCS		71.00	-	50.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
296	Ganjam	Khalikote	Kharakhari D/W Bilaspur	2.60	2.50	327.00	-	307.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
297	Ganjam	Khalikote	Ganjanalla	NCS		54.00	-	44.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
298	Ganjam	Khalikote	Khansamaghai MIP	0.25	0.20	40.00	-	35.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
299	Ganjam	Khalikote	Gopakunda	NCS		46.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
300	Ganjam	Khalikote	Bhutikinalla, Banapadara	0.20	0.18	76.00	-	62.00	Through Canal, Certification is yet to be done by Revenue Deptt
301	Ganjam	Khalikote	Utarasagar Raghunathpur	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
302	Ganjam	Khalikote	Padia Bila Sanka	NCS		62.00	-	58.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt

303	Ganjam	Khalikote	Kamarghai Barasara	NCS		190.00	-	175.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
304	Ganjam	Khalikote	Bikrampur	NCS		40.00	-	36.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
305	Ganjam	Khalikote	Goudanuagam	NCS		192.00	-	182.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
306	Ganjam	Khalikote	Mohini Sanka	NCS		100.00	-	85.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
307	Ganjam	Khalikote	Kusumighai	NCS		40.00	-	34.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
308	Ganjam	Khalikote	Talarampalli	NCS		41.00	-	41.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
309	Ganjam	Khalikote	Kanasukna	NCS		40.00	-	35.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
310	Ganjam	Khalikote	Jharanabandha MIP at Guhariapeta	0.15	0.15	45.00	-	35.00	Through Canal Certification is yet to be done by Revenue Deptt
311		Khalikote	Talakholaghai			60.00	-	25.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
312	Ganjam	Khalikote	Nuabandha, Gurand	NCS		47.00	-	45.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
313	Ganjam	Polasara	B.Dhanei J.P.Khama, Kalamba	3.20	3.00	125.00	124.92	120.00	Through Canal
314	Ganjam	Polasara	Badabandha, Hansarali	NCS		74.00	73.65	73.65	Field to field Irrigation
315	Ganjam	Polasara	Badabandha, Jokabandha	NCS		71.00	48.46	48.46	Field to field Irrigation
316	Ganjam	Polasara	Badahaja, Sodaka	0.65	0.50	92.00	91.98	91.98	Through Canal
317	Ganjam	Polasara	Beniagula, Bhatakhali	NCS		41.00	77.94	77.94	Field to field Irrigation
318	Ganjam	Polasara	Daburianala, Kasinathpur	NCS		55.00	54.77	54.77	Field to field Irrigation
319	Ganjam	Polasara	Dhandagadia MIP, Banthapalli	0.75	0.70	41.00	34.18	34.18	Through Canal
320	Ganjam	Polasara	Dhanei Baghua, JP Khama	1.95	1.80	81.00	62.84	62.84	Through Canal
321	Ganjam	Polasara	Duanghai, Dhunkapada	NCS		41.00	34.35	34.35	Field to field Irrigation
322	Ganjam	Polasara	Gadagadianalla, Jilunda	NCS		97.00	96.51	96.51	Field to field Irrigation
323	Ganjam	Polasara	Gamundabandha, Bhatakhali	NCS		47.00	46.75	46.75	Field to field Irrigation
324	Ganjam	Polasara	Gosadabandha, Khandura	NCS		62.00	62.39	62.39	Field to field Irrigation
325	Ganjam	Polasara	Guthuliabandha, Khaparaganda	NCS		41.00	31.06	31.06	Field to field Irrigation
326	Ganjam	Polasara	Hajabandha, Dunguri	1.20	1.10	81.00	82.58	82.58	Through Canal
327	Ganjam	Polasara	Hajabandha, Ghodapalana	NCS		42.00	42.14	42.14	Field to field Irrigation
328	Ganjam	Polasara	Harijanaagula, Banthapalli	1.50	1.40	53.00	52.93	52.93	Through Canal
329	Ganjam	Polasara	Jharanalaghai Alies Petakhala	0.10	0.08	41.00	51.46	51.46	Through Canal
330	Ganjam	Polasara	Kanchanadevihaja, Belagam	1.16	0.90	183.00	147.71	147.71	Through Canal
331	Ganjam	Polasara	Kusumi MIP	19.85	18.50	546.00	497.13	440.00	Through Canal
332	Ganjam	Polasara	Landya Tank, Banthapalli	NCS		47.00	46.79	46.79	Field to field Irrigation
333	Ganjam	Polasara	Lembughai, Ustapada	1.20	1.10	179.00	130.00	110.00	Through Canal
334	Ganjam	Polasara	Nuabandha, J.Dengapadar	NCS		41.00	28.21	28.21	Field to field Irrigation
335	Ganjam	Polasara	Nuaghaj, Gochhabadi	NCS		67.00	55.30	55.30	Field to field Irrigation
336	Ganjam	Polasara	Nuaghaj, Hatiota	0.62	0.50	90.00	90.02	90.02	Through Canal
337	Ganjam	Polasara	Nuaghaj, Patalasingi	0.30	0.25	75.00	60.00	60.00	Through Canal
338	Ganjam	Polasara	Pichina Agula, Sanabaragam	NCS		41.00	25.56	25.56	Field to field Irrigation
339	Ganjam	Polasara	Podiagaradaghai, Sodaka	NCS		41.00	38.00	38.00	Field to field Irrigation
340	Ganjam	Polasara	Rahanaghai, Kendubadi	0.62	0.54	107.00	45.00	45.00	Through Canal
341	Ganjam	Polasara	Rathasagar, Hirapalli	NCS		41.00	29.73	29.73	Field to field Irrigation
342	Ganjam	Polasara	Rautarabandha Tank, Manisila	NCS		58.00	52.12	52.12	Field to field Irrigation
343	Ganjam	Polasara	Sanasagar, Mathura	0.70	0.50	75.00	75.10	75.10	Through Canal
344	Ganjam	Polasara	Solakata Tank, Kuananda	NCS		41.00	35.00	35.00	Field to field Irrigation
345	Ganjam	Polasara	Sunadeibandha, Mathura	NCS		41.00	35.46	35.46	Field to field Irrigation
346	Ganjam	Polasara	Taralabandha, Dhunkapada	NCS		41.00	133.74	133.74	Field to field Irrigation
347	Ganjam	Polasara	Agulaghai, Gochhabadi	NCS		46.00	26.87	26.87	Field to field Irrigation
348	Ganjam	Polasara	Ambaghaj, Sodaka	0.78	0.68	45.00	45.00	45.00	Through Canal
349	Ganjam	Polasara	Badabandha Lahar Tank, Kanachai	NCS		41.00	24.89	24.89	Field to field Irrigation
350	Ganjam	Polasara	Badabandha, Jakara	NCS		47.00	34.39	34.39	Field to field Irrigation
351	Ganjam	Polasara	Badabandha, Jhintikabadi	NCS		60.00	55.00	55.00	Field to field Irrigation

352	Ganjam	Polasara	Badabandha, or Hajabandha, Kanachai	0.30	0.25	93.00	56.65	56.65	Through Canal
353	Ganjam	Polasara	Badabandha, Sodaka	0.52	0.42	50.00	40.93	40.93	Through Canal
354	Ganjam	Polasara	Badasagar, Mathura	1.20	0.98	97.00	16.78	16.78	Through Canal
355	Ganjam	Polasara	Chaturabandha, Hatiota	NCS		41.00	29.28	29.28	Field to field Irrigation
356	Ganjam	Polasara	Dasagosani Tank, Hatiota	NCS		41.00	25.90	25.90	Field to field Irrigation
357	Ganjam	Polasara	Gangasagar, Belejihara	NCS		61.00	1.86	1.86	Field to field Irrigation
358	Ganjam	Polasara	Gouraghai, Mandara	0.65	0.60	77.00	70.81	70.81	Through Canal
359	Ganjam	Polasara	Khajuribandha, Rumagada	NCS		100.00	113.10	113.10	Field to field Irrigation
360	Ganjam	Polasara	Kharibeda Tank, J.Dengapadar	NCS		45.00	35.00	35.00	Field to field Irrigation
361	Ganjam	Polasara	Kiaghai, Dhimira	NCS		41.00	30.35	30.35	Field to field Irrigation
362	Ganjam	Polasara	Padarjhola, Badabandha, Mandar	2.16	2.00	107.00	55.00	55.00	Through Canal
363	Ganjam	Polasara	Rathasagar, Sunaribuguda	0.95	0.90	41.00	23.68	23.68	Through Canal
364	Ganjam	Polasara	Badabandha MIP at Bartini	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
365	Ganjam	Polasara	Masaniabandha Malatibadi MIP	NCS		40.00	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
366	Ganjam	Polasara	Maradarajpur MIP	NCS		48.00	-	38.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
367	Ganjam	Polasara	Mathura MIP	NCS		40.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
368	Ganjam	Polasara	Marthajhola MIP at Dhoomala	NCS		48.00	-	32.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
369	Ganjam	Polasara	Salapanalla			41	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
370	Ganjam	Polasara	Sidhipur			41	-	30.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
371	Ganjam	Polasara	Petakhalghai Mandara			45.00	-	42.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
372	Ganjam	Purusottampur	Adabandha, Ranigam	1.00	0.80	41.00	96.89	96.89	Through Canal
373	Ganjam	Purusottampur	Arakhabandha, Rajapur	0.75	0.70	90.00	90.38	90.38	Through Canal
374	Ganjam	Purusottampur	Badabandha, Barapali Soma	NCS		72.00	71.58	71.58	Field to field Irrigation
375	Ganjam	Purusottampur	Badabandha, Gaganapur	NCS		91.00	91.57	91.57	Field to field Irrigation
376	Ganjam	Purusottampur	Badabandha, Gopapur	NCS		74.00	74.51	74.51	Field to field Irrigation
377	Ganjam	Purusottampur	Badahaja, Chingudighai	3.20	3.00	239.00	238.77	230.00	Through Canal
378	Ganjam	Purusottampur	Badahaja, Sikula	2.00	1.80	360.00	360.48	350.00	Through Canal
379	Ganjam	Purusottampur	Bedhabandha, Sikula	0.15	0.12	41.00	46.03	46.03	Through Canal
380	Ganjam	Purusottampur	Bedhabandha, Soma	4.44	4.00	250.00	250.88	230.00	Through Canal
381	Ganjam	Purusottampur	Benjitibandha, Sunathara	0.29	0.28	65.00	65.15	65.15	Through Canal
382	Ganjam	Purusottampur	Bhagabandha, Gaganapur	NCS		79.00	79.26	79.26	Field to field Irrigation
383	Ganjam	Purusottampur	Brahamuniabandha, Bhutasarasingi	0.30	0.20	131.00	116.87	80.00	Through Canal
384	Ganjam	Purusottampur	Chaturaghai, Mulakumari	NCS		49.00	39.56	39.56	Field to field Irrigation
385	Ganjam	Purusottampur	Chirunisagar, Padmavati	0.16	0.15	54.00	54.23	54.23	Through Canal
386	Ganjam	Purusottampur	Damiamarughai, Arakhapur	3.43	3.40	275.00	275.14	270.00	Through Canal
387	Ganjam	Purusottampur	Dhanasagar, Jhadabai	NCS		82.00	82.35	82.35	Field to field Irrigation
388	Ganjam	Purusottampur	Kalinanala Tank, Balakrushnapur	0.10	0.08	95.00	94.59	94.59	Through Canal
389	Ganjam	Purusottampur	Kalingabandha, Badakharida	0.70	0.60	211.00	210.82	200.00	Through Canal
390	Ganjam	Purusottampur	Kapaghai, S.Ratnapalli	NCS		104.00	104.16	90.00	Field to field Irrigation
391	Ganjam	Purusottampur	Patasaliabandha, Jhadabai	NCS		55.00	55.00	55.00	Field to field Irrigation
392	Ganjam	Purusottampur	Pattapokhari/ Etapokhari, Kumari	NCS		41.00	112.10	100.00	Field to field Irrigation
393	Ganjam	Purusottampur	Pilakhaighai, Balia	2.00	1.80	122.00	121.55	115.00	Through Canal
394	Ganjam	Purusottampur	Santarabandha, Pichuli	1.00	0.80	81.00	80.40	80.40	Through Canal
395	Ganjam	Purusottampur	Sara of Mahachai	NCS		152.00	152.29	140.00	Field to field Irrigation
396	Ganjam	Purusottampur	Badabandha, Bananai	0.46	0.45	46.00	45.89	45.89	Through Canal
397	Ganjam	Purusottampur	Badabandha, Raipur	0.60	0.48	127.00	59.72	59.72	Through Canal
398	Ganjam	Purusottampur	Bagadaghai	0.60	0.53	49.00	48.73	48.73	Through Canal
399	Ganjam	Purusottampur	Balighai, Bananai	1.07	1.00	224.00	223.36	200.00	Through Canal
400	Ganjam	Purusottampur	Bhagabandha, Jhadabandha	0.50	0.40	58.00	43.07	43.07	Through Canal
401	Ganjam	Purusottampur	Gangasagar, Baghala	0.60	0.50	68.00	46.29	46.29	Through Canal
402	Ganjam	Purusottampur	Kainfullighai, Guthiali	NCS		227.00	209.21	200.00	Field to field Irrigation
403	Ganjam	Purusottampur	Kharibandha, Jhadabari	NCS		41.00	33.23	33.23	Field to field Irrigation
404	Ganjam	Purusottampur	Nuajharabandha, Ch.Nuagam	2.20	2.00	128.00	127.81	110.00	Through Canal
405	Ganjam	Purusottampur	Pathurianala, Badabaragaon	0.20	0.18	127.00	121.40	115.00	Through Canal
406	Ganjam	Purusottampur	Sarasagar, Gunduribadi	0.20	0.18	58.00	53.44	53.44	Through Canal



407	Ganjam	Purusottampur	Gramabandha, S.Ratnapalli	0.10	0.10	40.00	-	38.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
408	Ganjam	Purusottampur	Sanabandha K.Ratnapalli	NCS		40.00	-	36.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
409	Ganjam	Purusottampur	Jharana Bandha	0.20	0.20	41.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
410	Ganjam	Purusottampur	Kadmbaghai	NCS		41.00	-	32.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
411	Ganjam	Purusottampur	Arakhapur D/W	NCS		41.00	-	41.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
412	Ganjam	Purusottampur	Golabandha Kaithada	NCS		40.00	-	38.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
413	Ganjam	Purusottampur	Sahabandha Sunathara	NCS		44.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
414	Ganjam	Purusottampur	Bagadaghai			49.00	-	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
415	Ganjam	Purusottampur	Hatasagar			97.00	50.49	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
416	Ganjam	Purusottampur	Jayamangal			48.00	47.74	40.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
417	Ganjam	Purusottampur	Narada Tank Paliama	NCS		65.00	68.39	65.00	Field to field Irrigation, Certification is yet to be done by Revenue Deptt
			<b>Total:</b>	<b>369.75</b>	<b>252.77</b>	<b>39,332.75</b>	<b>31,817.90</b>	<b>33,507.18</b>	