

STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN NAWARANGAPUR DISTRICT

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Nawarangpur	Chandahandi	Banamahuli	5.50	2.68	150.00	50.00	50.00	Due to canal siltedup
2	Nawarangpur	Chandahandi	Dandamunda	1.10	0.40	40.00	25.00	25.00	Due to Involvement of private land and canal silted up and structure damage
3	Nawarangpur	Chandahandi	Dharakote			40.00	25.00	25.00	No canal system
4	Nawarangpur	Chandahandi	Jharanjhodi	0.60	0.20	40.00	25.00	25.00	Water can not passed through the canal dueto cana silted up.
5	Nawarangpur	Chandahandi	Koharadangi MIP			110.00	50.00	50.00	New project
6	Nawarangpur	Chandahandi	Langapada MIP			40.00	22.00	22.00	Due to Involvement of private land
7	Nawarangpur	Chandahandi	Phatki			200.00	150.00	150.00	Due to Involvement of private land
8	Nawarangpur	Chandahandi	Phuljhuri	51.80	17.00	2,000.00	1,200.00	1,200.00	The canal has silted up and some structures are leakage.
9	Nawarangpur	Chandahandi	Sunarimala MIP	0.50		40.00	25.00	25.00	The canal has silted up and some structures are not constructed.
10	Nawarangpur	Dabugaon	Badaluma MIP	1.41	0.87	51.00	45.00	45.00	Water cannot passed through the canal due to canal silted up.
11	Nawarangpur	Jharigaon	Bijapur	1.46	1.00	46.00	25.00	25.00	Water can not passed through the canal dueto canal silted up.
12	Nawarangpur	Jharigaon	Chitrangi	21.70	1.50	630.00	350.00	350.00	The canal has silted up and some structure are leaked.
13	Nawarangpur	Jharigaon	Jhilmili MIP	1.00	0.10	40.00	25.00	25.00	Involvement of private land
14	Nawarangpur	Jharigaon	Satijore	-	-	607.00	400.00	400.00	New proposal

15	Nawarangpur	Jharigaon	Tarabeda	1.05	-	40.00	-	-	The canal has defunct. No gate in H/R
16	Nawarangpur	Kosagumuda	Jhadsemela MIP	1.26	1.20	45.00	40.00	40.00	Due to canal silted up and damage of canal structure
17	Nawarangpur	Kosagumuda	Pujariguda MIP	0.96	0.96	48.00	40.00	40.00	Due to canal silted up and damage of canal structure
18	Nawarangpur	Nabarangpur	Kusumijhore MIP	13.00	5.00	526.00	400.00	400.00	Due to canal system silted up and damage of structures.
19	Nawarangpur	Nabarangpur	Phatakote MIP	7.00	5.80	278.00	210.00	210.00	Due to canal system silted up and damage of structures.
20	Nawarangpur	Nandahandi	Jaganathpur MIP	2.06	2.00	61.00	55.00	55.00	system silted up and damage of structure
21	Nawarangpur	Nandahandi	Pathorlosa MIP	-	-	43.00	25.00	25.00	No canal system
22	Nawarangpur	Nandahandi	Sagammunda MIP	1.24	0.93	80.00	60.00	60.00	Due to canal silted up and damage of canal structure
23	Nawarangpur	Papadahandi	Gopiguda MIP	0.57	0.40	51.00	45.00	45.00	Due to canal silted up and damage of canal structure
24	Nawarangpur	Papadahandi	Jharmunda MIP	3.10	2.50	90.00	60.00	60.00	Due to canal silted up and damage of canal structure
25	Nawarangpur	Papadahandi	Maidalpur MIP	2.80	2.80	81.00	45.00	45.00	Distribution system not completed.
26	Nawarangpur	Papadahandi	Mohuraguda MIP	-	0.40	40.00	30.00	30.00	No Distribution system
27	Nawarangpur	Papadahandi	Mundaguda MIP	0.50	0.40	41.00	38.00	38.00	Due to canal silted up and damage of canal structure
28	Nawarangpur	Raighar	Budrapara MIP	1.81	-	40.00	15.00	15.00	Canal partly completed.
29	Nawarangpur	Raighar	Dumurmunda	1.86	1.00	52.00	22.00	22.00	Head regulator leakage, canal desilting to be done.
30	Nawarangpur	Raighar	Gurusingha -A		0.75	40.00	25.00	25.00	Head regulator to be repaired, leakage in surplus, canal desilting to be done.
31	Nawarangpur	Raighar	Kacharapara - I	1.40	0.60	40.00	20.00	20.00	Leakage in canal syphone at RD-240m of RMC, canal desilting to be done.
32	Nawarangpur	Raighar	Kacharapara - II	0.64	-	40.00	25.00	25.00	Head regulator to be repaired, canal desilting to be done.
33	Nawarangpur	Raighar	Kacharapara - III	1.42	0.40	40.00	22.00	22.00	Canal desilting to be done.

34	Nawarangpur	Raighar	Kachrapara IV MIP	-	-	40.00	18.00	18.00	Distribution system to be done.
35	Nawarangpur	Raighar	Kurubella	-	-	364.00	80.00	80.00	Head works not completed.
36	Nawarangpur	Raighar	Kusumpur	0.96	0.55	45.00	25.00	25.00	Canal desilting to be done.
37	Nawarangpur	Raighar	Saratpara	2.08	0.68	40.00	15.00	15.00	Surplus escape leakage, HR gate leakage, canal desilting to be done.
38	Nawarangpur	Raighar	Sarguli MIP	1.42	-	40.00	25.00	25.00	Canal done partly.
39	Nawarangpur	Tentulikhunti	Kanheimunda MIP	7.54	4.50	243.00	180.00	180.00	Due to canal silted up and damage of canal structure
40	Nawarangpur	Umerkote	Badakumari MIP	0.80	0.40	60.00	40.00	40.00	HR gate to be repaired, canal desilting to be done.
41	Nawarangpur	Umerkote	Baunsabeda MIP	1.81	0.10	40.00	25.00	25.00	Desilting of canal to be done, C.C. lining constructed partly
42	Nawarangpur	Umerkote	BDO Munda MIP	1.76	0.10	40.00	25.00	25.00	HR gate to be repaired, canal desilting to be done.
43	Nawarangpur	Umerkote	Bhaluguda MIP	8.90	-	230.00	150.00	150.00	Canal system not started
44	Nawarangpur	Umerkote	Dharli MIP	-	-	200.00	150.00	150.00	Ayacut map not approved
45	Nawarangpur	Umerkote	Hirapur MIP	7.00	1.30	174.00	100.00	100.00	Due to leakage of structures and damage of structures and canal system silted up.
46	Nawarangpur	Umerkote	Kesaribeda MIP	1.89	0.84	45.00	25.00	25.00	HR gate to be repaired, canal system silted up.
47	Nawarangpur	Umerkote	Khanda MIP	1.07	0.90	50.00	30.00	30.00	HR gate to be repaired, canal desilting to be done, CC lining constructed up to 250m & rest of canal lining to be done..
48	Nawarangpur	Umerkote	Mahuli MIP	0.85	0.40	50.00	25.00	25.00	HR gate to be repaired, canal desilting to be done, CC lining constructed up to 250m & rest of canal lining to be done..
49	Nawarangpur	Umerkote	Podagada MIP	6.40	-	140.00	80.00	80.00	Distribution system to be done.
50	Nawarangpur	Umerkote	Sagjodi MIP	1.43	0.80	60.00	40.00	40.00	Leakage in HR shutter which repaired is to be done, canal syphone leakage at RD-200m which to be repaired, canal desilting to be done.

51	Nawarangpur	Umerkote	Silati MIP	2.24	0.90	93.00	70.00	70.00	HR gate to be repaired, canal desilting to be done.
52	Nawarangpur	Umerkote	Singari MIP	13.72	5.60	495.00	380.00	380.00	Due to not Repair of Left side afflux bundh,canal breached at some places, canal lining done upto 1 KM
			Total:	185.61	65.96	8,159.00	5,077.00	5,077.00	