

STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN KORAPUT DISTRICT

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Koraput	Bandhugam	Dondabadi	5.46	3.82	324.00	235.00	235.00	Canal bed silted up.
2	Koraput	Bandhugam	Kumbhariput	3.00	2.10	59.00	40.00	40.00	Canal bed silted up.
3	Koraput	Bandhugam	Majhijhola	5.00	3.75	202.00	128.00	128.00	Canal bed silted up.
4	Koraput	Bandhugam	Yessada	2.40	1.68	81.00	50.00	50.00	Canal bed silted up.
5	Koraput	Boipariguda	Chikima	15.05	11.28	786.00	680.00	680.00	Canal bed silted up.
6	Koraput	Boipariguda	Majhiguda	1.00	0.78	55.00	33.00	33.00	Canal existing up to 0.78 K.M.
7	Koraput	Boipariguda	Ramagiri	-	-	41.00	40.00	40.00	Field to field irrigation.
8	Koraput	Boipariguda	Talamaliguda	2.70	2.14	80.00	40.00	40.00	Canal existing up to 2.14 K.M.
9	Koraput	Boriguma	Bairagipadar	2.81	2.04	121.00	92.00	92.00	Canal bed silted up.
10	Koraput	Boriguma	Benasur	0.68	0.68	46.00	45.00	45.00	Canal bed silted up.
11	Koraput	Boriguma	Bodigaon	0.28	0.07	69.00	40.00	40.00	Canal bed silted up.
12	Koraput	Boriguma	Bondaguda	0.37	0.30	60.00	58.00	58.00	Canal bed silted up.
13	Koraput	Boriguma	Jodaput	0.63	0.63	45.00	38.00	38.00	Canal bed silted up.
14	Koraput	Boriguma	Purunapani	0.40	0.40	64.00	45.00	45.00	Canal bed silted up.
15	Koraput	Boriguma	Rampatraput	0.96	0.78	82.00	45.00	45.00	Canal bed silted up.
16	Koraput	Boriguma	Rathali - II	0.30	0.20	60.00	50.00	50.00	Canal bed silted up.
17	Koraput	Dasamanthpur	Dasamanthpur	6.36	4.77	170.00	162.00	162.00	H/R and C.D. works to be renovated.
18	Koraput	Dasamanthpur	Malkangiri	3.40	2.38	130.00	125.00	125.00	Canal breached at many places.
19	Koraput	Jeypore	Barahiguda	5.23	3.92	150.00	100.00	100.00	Renovation work of C.D. at RD 1010m of RBC in progress.
20	Koraput	Jeypore	Jagannathsagar	0.64	0.64	61.00	43.00	43.00	Canal bed silted up.
21	Koraput	Koraput	Dunguri	5.71	4.28	100.00	100.00	100.00	Canal bed silted up and breached at many places.

22	Koraput	Koraput	Lendrimalguda	2.51	1.75	75.00	63.00	63.00	Head reach canal breached.
23	Koraput	Kotpad	Sahanimunda	2.60	1.64	49.00	47.00	47.00	Canal bed silted up.
24	Koraput	Kundra	Digapur	3.90	2.31	221.00	192.00	192.00	Canal bed silted up.
25	Koraput	Laxmipur	Bandikar	2.60	1.60	70.00	29.00	29.00	Canal bed silted up and breached at many places.
26	Koraput	Laxmipur	Kutigaon	1.80	1.00	70.00	35.00	35.00	Canal bed silted up.
27	Koraput	Laxmipur	Laxmipur	6.24	4.98	283.00	200.00	200.00	Canal bed silted up and banks are under section.
28	Koraput	Laxmipur	Toyaput	3.04	2.28	70.00	49.00	49.00	Canal banks are not in proper section.
29	Koraput	Nandapur	Attubu	1.52	0.85	40.00	40.00	40.00	Canal banks are not in proper section.
30	Koraput	Nandapur	Khilua	4.82	3.61	110.00	80.00	80.00	Canal banks are not in proper section.
31	Koraput	Nandapur	Khuda	2.52	0.72	60.00	54.00	54.00	Canal bed silted up and C.D. works partly damaged.
32	Koraput	Nandapur	Nandapur	1.88	1.85	70.00	60.00	60.00	Canal bed silted up and C.D. works partly damaged.
33	Koraput	Nandapur	Raisingi	1.00	0.52	60.00	42.00	42.00	Canal bed silted up and C.D. works partly damaged.
34	Koraput	Narayanpatna	Bikrampur	4.00	2.80	110.00	97.00	97.00	Canal bed silted up.
35	Koraput	Narayanpatna	Dhepaguda	5.90	4.13	182.00	155.00	155.00	Canal bed silted up and H/R and abutment side wall leaking.
36	Koraput	Narayanpatna	Mandiaguda	17.00	11.90	769.00	420.00	420.00	Canal bed silted up.
37	Koraput	Pottangi	Deopottangi	2.07	1.50	80.00	60.00	60.00	Canal bed silted up and C.D. works partly damaged.
38	Koraput	Pottangi	Gangamaaguda	2.46	1.00	60.00	40.00	40.00	Canal bed silted up and C.D. works partly damaged.
39	Koraput	Pottangi	Maliput	2.13	1.35	80.00	50.00	50.00	Canal bed silted up and bank re-sectioning
40	Koraput	Pottangi	Sipaiput - I	2.50	1.10	50.00	45.00	45.00	Canal bed silted up and C.D. works partly damaged.

41	Koraput	Pottangi	Sisaguda	2.75	1.92	49.00	42.00	42.00	Canal bed silted up and C.D. works partly damaged.
42	Koraput	Semiliguda	Dalaiguda	1.82	1.60	50.00	45.00	45.00	Canal bed silted up.
43	Koraput	Semiliguda	Dudhari	3.50	2.25	121.00	100.00	100.00	Canal bed silted up.
44	Koraput	Semiliguda	Kodigam	6.84	5.50	706.00	415.00	415.00	Canal bed silted up.
45	Koraput	Semiliguda	Lenjiguda	2.50	1.20	129.00	110.00	110.00	Canal bed silted up.
46	Koraput	Semiliguda	Pakijhola	1.33	0.83	60.00	50.00	50.00	Canal bed silted up.
			Total-	151.61	106.83	6410.00	4709.00	4709.00	