

**STATUS OF IRRIGATION SUPPLIED DURING KHARIFF AS ON SEPTEMBER 2015 IN KEONJHAR DISTRICT**

Sl No.	Name of District	Name of Block	Name of MIP	Length of canal system in Km		Ayacut in Ha.			Reason for less/ excess of ayacut irrigated/ Reason for not reaching tail end
				Design length	Actual length in which water supplied	Designed Ayacut	Actual Potential Created	Ayacut irrigated upto 30th Sept'2015	
1	2	3	4	5	6	7	8	9	10
1	Keonjhar	Banspal	Jaladihi	5.93	5.55	144.00	144.00	135.00	Less rainfall and LMC from RD. 500 m. to 1000 m, RD. 1100 to 1950 m and RMC RD200 m. to RD. 500m, RD. 700 m. to 1500 m. and Branch Canal from RD. 0 m. to 600 m. not excavated
2	Keonjhar	Banspal	Jatra	0.98	0.95	41.00	41.00	40.00	Less rainfall and main canal from RD. 0 m. to 100 m, and RD. 800 to 1000 m and Branch Canal from RD. 0 m. to 300 m. not excavated
3	Keonjhar	Banspal	Khandadhar	2.76	2.48	100.00	100.00	90.00	Repair of left main canal under RRR in progress
4	Keonjhar	Banspal	Kuanr	1.65	1.01	49.00	21.00	32.00	Less rainfall and main canal from RD. 1200 m. to 1600 m not excavated and structure not constructed.
5	Keonjhar	Banspal	Suakati	1.28	1.25	45.00	45.00	44.00	Less rainfall and main canal from RD. 400 m. to 800 m, and RD. 1100 to 1400 m not excavated
6	Keonjhar	Banspal	Sundura	2.01	1.94	81.00	80.00	78.00	Less rainfall and main canal from RD. 310 m. to 710 m, and RD. 1460 to 1660 m and Branch canal RD. 330 m. to 5360 m not excavated
7	Keonjhar	Banspal	Talajagar	0.96	0.80	41.00	35.00	34.00	Less rainfall and main canal from RD. 200 m. to 400 m, and RD. 440 to 600 m not excavated
8	Keonjhar	Champua	Badanai	1.12	1.07	48.00	49.00	46.00	Less rainfall and main canal from RD. 427 m. to 663 m, and branch canal from RD.120 to 245m not excavated

9	Keonjhar	Champua	Bhaluka	4.30	3.92	269.00	220.00	250.00	Less rainfall and main canal from RD. 60m. to 200 m, RD. 1371 to 2072m and RD. 2987 m. to RD. 3416 m. not excavated
10	Keonjhar	Champua	Bhanda	0.43	0.41	60.00	59.00	57.00	Due to Less rainfall
11	Keonjhar	Champua	Chimila	0.25	0.24	53.00	56.00	51.00	Due to Less rainfall
12	Keonjhar	Champua	Jamudalaka	8.38	8.19	307.00	307.00	300.00	Less rainfall and main canal from RD. 2215m. to 6190 m, and branch canal RD. 243 to 883m not excavated
13	Keonjhar	Champua	Jamunaposi	1.52	1.47	61.00	61.00	59.00	Due to Less rainfall
14	Keonjhar	Champua	Purushottampur	1.18	1.15	41.00	41.00	40.00	Due to Less rainfall
15	Keonjhar	Champua	Rajabandha	0.82	0.71	50.00	45.00	43.00	Due to Less rainfall
16	Keonjhar	Champua	Rajia	3.11	2.86	49.00	49.00	45.00	Due to Less rainfall
17	Keonjhar	Champua	Rangamatia	1.80	1.12	80.00	60.00	60.00	less rainfall and main canal from RD. 487 m. to 1584 m, not excavated
18	Keonjhar	Champua	Remuli	-	-	102.00	0.00	40.00	Canal work up to 300 m completed. Balance canal due to widening of NH-215 disturbed
19	Keonjhar	Champua	Subhadhra Deipur	0.38	0.29	40.00	33.00	33.00	Due to less rainfall
20	Keonjhar	Champua	Sunaposi	1.24	1.20	41.00	41.00	40.00	Due to less rainfall
21	Keonjhar	Jhumpura	Arsala	2.62	2.57	58.00	58.00	48.00	interruption by Kanpur Main Canal at Rd 1540m of main canal
22	Keonjhar	Jhumpura	Badadumuria	1.37	1.36	83.00	83.00	82.00	Due to less rainfall and canal from RD. 800 m. To 1290 m. not excavated
23	Keonjhar	Jhumpura	Basantapur	2.26	1.67	101.00	52.00	85.00	Left Main Canal work from RD. 1300m To 1800 m. not excavated
24	Keonjhar	Jhumpura	Kasipal	1.53	-	101.00		0.00	Village dispute
25	Keonjhar	Jhumpura	Kutugaon	8.93	7.17	243.00	202.00	195.00	Due to less rainfall and non excavation of canal towards tail end from LMC RD. 200 m. to 2500 m. and RMC RD. 600m. To 1200 m.
26	Keonjhar	Jhumpura	Patabila	2.96	2.73	65.00	65.00	60.00	Due to less rainfall from RD. 650m. to 2140 m. canal not excavated
27	Keonjhar	Jhumpura	Podasimila	1.38	1.26	80.00	80.00	80.00	Due to leakage in head regulator.

28	Keonjhar	Jhumpura	Srirampur South	2.70	2.59	193.00	193.00	193.00	Due to less rainfall from RD. 1250 To 2400 m. of LMC not excavated and RMC from RD. 50m. to 250 m. not excavated
29	Keonjhar	Jhumpura	Tolakbahal	1.64	1.61	126.00	126.00	124.00	Due to less rainfall and canal towards tail end from RD. 400m. to 1600 m. not excavated
30	Keonjhar	Joda	Balita	2.66	0.67	240.00	20.00	60.00	Canal system and ayacut acquired by M.S Jindal Ltd and M.S Crackers India ltd.
31	Keonjhar	Joda	Barbil	-	-	61.00	0.00		Both Headworks and canal , ayacut converted to homestead land under Barbil Municipality
32	Keonjhar	Joda	Barpada	-	-	61.00	0.00		Project not existance due to Mining Quarry of Aluwalia Company.
33	Keonjhar	Joda	Betajharinalla	4.46	4.20	101.00	100.00	95.00	Less rainfall and canal siltedup, structure damaged
34	Keonjhar	Joda	Bhadrasahi	-	-	64.00			Project not existance
35	Keonjhar	Joda	Dabuna	-	-	162.00	60.00		Project not existance
36	Keonjhar	Joda	Kandra	1.55	1.50	57.00	57.00	55.00	Less rainfall

37	Keonjhar	Joda	Murga	-	-	65.00		10.00	canal not started , field to field irrigation through the H.R
38	Keonjhar	Joda	Mursuan	1.40	1.30	113.00	111.00	105.00	Will be submerged in the Reservoir of Kanpur Irrg project
39	Keonjhar	Joda	Narayanpur	3.00	2.94	49.00	49.00	49.00	Full Ayacut
40	Keonjhar	Joda	Panchananpur	2.96	2.82	63.00	63.00	60.00	Less rainfall and main canal from RD. 1455 m. to 1990 m. and Branch Canal RD 900 m. to RD. 985 m. not excavated
41	Keonjhar	Joda	Ramachandrapur	1.20	1.04	46.00	46.00	40.00	Less rainfall and main canal from RD. 350 m. to 800 m. not excavated
42	Keonjhar	Joda	Sanabarbil	1.24	1.16	51.00	51.00	48.00	Less rainfall and main canal from RD. 1072 m. to 1150 m. not excavated
43	Keonjhar	Joda	Sankarpur	0.34	0.29	40.00	26.00	34.00	Less rainfall
44	Keonjhar	Joda	Santabahal	-	-	44.00		0.00	Canal not started ,
45	Keonjhar	Keonjhar	Aradei	18.01	17.74	809.00	822.00	797.00	Less rainfall and LMC from RD. 410 m. to 5380 m and RMC RD. 200 m. to 3048 m., Branch canal from RD. 00 m. to 1050 m. , 00 m. to 1150 m. and 00 m. to 1020 m not excavated.
46	Keonjhar	Keonjhar	Betajhari	4.07	4.01	233.00	233.00	230.00	Less rainfall and main canal from RD. 350 m. to 4000 m and branch canal from Rd. 00 m. to 1200 m., RD 0m. to 460 and RD. 0m to 500 m not excavated
47	Keonjhar	Keonjhar	Bhatunia	2.10	2.03	56.00	56.00	54.00	Less rainfall and main canal from RD. 100 m. to 2100 m not excavated
48	Keonjhar	Keonjhar	Dhatika	1.82	1.78	87.00	65.00	80.00	less rainfall and main canal from RD. 300 m. to 1820 m not excavated
49	Keonjhar	Keonjhar	Hatikucha	-	-	60.00			Canal not started due to LA
50	Keonjhar	Keonjhar	Hirakhani	7.90	7.81	278.00	278.00	275.00	less rainfall and main canal from RD. 1000 m. to 1600 m, and branch canal from RD. 00 to 300 m not excavated
51	Keonjhar	Keonjhar	Jagadala	31.65	31.21	1,214.00	1214.00	1197.00	Main canal fro RD. 1400 to RD 4800 m. and distributary RD. 00 m. to 4000 m. under sectioned, structures are damaged.

52	Keonjhar	Keonjhar	Kadagarh	1.85	1.82	134.00	134.00	132.00	Less rainfall and main canal from RD. 360 m. to 960 m not excavated
53	Keonjhar	Keonjhar	Kalanda	0.94	0.57	49.00	48.00	30.00	Less rainfall and main canal from RD. 415 m. to 1000 m not excavated
54	Keonjhar	Keonjhar	Kempsada	1.19	0.89	48.00	0.00	36.00	Less rainfall and main canal from RD. 300 m. to 1500 m not excavated
55	Keonjhar	Keonjhar	Khaparakhai	0.91	0.75	85.00	72.00	70.00	Less rainfall and main canal from RD. 400 m. to 1000 m not excavated
56	Keonjhar	Keonjhar	Mandua Badadera	2.13	1.98	138.00	138.00	128.00	Less rainfall and main canal from RD. 50 m. to 1050 m and RD 1200 to 2100 m. not excavated
57	Keonjhar	Keonjhar	Mangalpasi	0.96	0.68	48.00	0.00	34.00	Less rainfall and main canal from RD. 320m. to 600 m not excavated.
58	Keonjhar	Keonjhar	Mursuan	0.66	0.64	83.00	83.00	80.00	Less rainfall and main canal from RD. 820m. to 1220 m not excavated.
59	Keonjhar	Keonjhar	Sanamachhakandana	20.05	18.65	972.00	905.00	850.00	Due to widening of NH-215 main canal from RD 5171m. to 10875 m. not functioning and branch canal Rd. 200 to 2670 m., RD 0 m. to 2140 m., RD 0 m. to 1150 m. and Minor canal RD 0 m. to 1480 m. not excavated.
60	Keonjhar	Keonjhar	Telia	1.54	1.31	40.00	0.00	34.00	less rainfall and main canal from RD. 75m. to 200 m not excavated.
61	Keonjhar	Patna	Badabandha	0.80	0.78	70.00	70.00	68.00	Less irrigation and Canal RD. 525 m. to RD. 800 m. not excavated and damaged of shutter
62	Keonjhar	Patna	Bhulda	2.09	2.03	74.00	74.00	72.00	Less irrigation due to less rainfall and Canal from RD. 950 m. to 2000 m. not excavated
63	Keonjhar	Patna	Dabarchuan	0.95	0.89	48.00	48.00	45.00	Less irrigation due to less rainfall and Canal from RD. 240 m. to 500 m and Branch canal RD. 384 m. to 494 m. not excavated
64	Keonjhar	Patna	Khireitangiri	0.62	0.46	40.00	32.00	30.00	Less irrigation due to Less rainfall
65	Keonjhar	Patna	Madhapur	3.54	3.46	196.00	196.00	192.00	Less irrigation due to less rainfall and Canal from RD. 1498 m. to 3500 m. not excavated

66	Keonjhar	Patna	Nischintapur	2.76	2.67	89.00	89.00	86.00	Less irrigation due to less rainfall and Canal from RD. 1100 m. to 2800 m. not excavated
----	----------	-------	--------------	------	------	-------	-------	-------	--

67	Keonjhar	Patna	Raikala	0.96	0.74	48.00	61.00	37.00	Less rainfall and damaged of shutter
68	Keonjhar	Saharapada	Ganiabarei	1.26	1.20	43.00	43.00	41.00	Less rainfall and Canal RD from RD. 00 m. to 200 m damaged and from RD400 m. to 550 m not excavated
69	Keonjhar	Saharapada	Saraswatipada	2.21	2.11	66.00	66.00	63.00	Less rainfall and Canal RD from 411 m. to 792 m not excavated and RD. 1310 m. to 1780 m. not excavated
70	Keonjhar	Saharapada	Talasaruan	5.53	5.12	243.00	243.00	225.00	Less rainfall and Main Canal from RD. 1890 m. to 2140 m & RD 2225 m to 4100 m not excavated and Branch Canal RD. 2225 m. (left side) From RD. 0 to 400 m not excavated.
71	Keonjhar	Telkoi	Baghabasa	-	-	61.00	61.00	10.00	Public dispute and not allowing to take up the work
72	Keonjhar	Telkoi	Golada	-	-	40.00			Not existance
73	Keonjhar	Telkoi	Hanumantia	17.62	17.32	607.00	607.00	597.00	Less rainfall and Left Main Canal RD from 0 m. to 340 m, RD. 980 m. to 1280 m and RD. 1980 to 2355 m. and RMC RD. 465 m. to 945 m. not excavated
74	Keonjhar	Telkoi	Kakudiamba	24.69	-	920.00			Damaged due to flood in the year 2010 and 2014
75	Keonjhar	Telkoi	Kalima	-	-	40.00			No existance
76	Keonjhar	Telkoi	Khajuria	10.42	10.29	324.00	324.00	320.00	Less rainfall and Main Canal RD from 270 m. to 480 m, RD. 500 m. to 700 m, RD. 1170 m. to 1410 m. and RD. 1440 to 1590m. not excavated
77	Keonjhar	Telkoi	Kuladera	2.55	2.49	81.00	58.00	72.00	Less rainfall and Main Canal RD from 1700 m. to 2300 m, not excavated
78	Keonjhar	Telkoi	Lokanathpur	1.59	1.33	57.00	57.00	48.00	Less rainfall and Main Canal RD from 220 m. to 597 m, and RD. 674 m. to 764 m not excavated.
79	Keonjhar	Telkoi	Madhusudanpur	0.76	0.53	40.00	24.00	32.00	Less rainfall and RRR work in progress

80	Keonjhar	Telkoi	Oriya	11.00	10.94	647.00	647.00	643.00	Less rainfall and Main Canal RD from 43 m. to 410 m, RD. 2027 m. to 2110 m, RD. 4660 m. to 4860 m., RD. 4964 m. to 5054 m and RD. 6200 m. to 6790 m. not excavated.
81	Keonjhar	Telkoi	Raisuan	-	-	52.00			Not existance
82	Keonjhar	Telkoi	Saleikana	8.41	7.63	281.00	281.00	265.00	Less rainfall and Main Canal RD from 0 m. to 180 m, RD. 1832 m. to 1982 m, RD. 2135 m. to 6995 m. not excavated.
83	Keonjhar	Telkoi	Saruali	1.63	1.42	99.00	96.00	86.00	Less rainfall and Main Canal RD from 670 m. to 1070 m not excavated.
84	Keonjhar	Telkoi	Sivnarayanpur Goda	1.26	1.25	170.00	170.00	168.00	Less rainfall and Main Canal RD from 900 m. to 1650 m not excavated.
85	Keonjhar	Telkoi	Sundurua	-	-	40.00			Not existance
86	Keonjhar	Telkoi	Tenar	35.16	34.57	1,012.00	1005.00	995.00	Less irrigation due to canal work in progress under CLSRP
			<b>Total:</b>	<b>315.84</b>	<b>272.60</b>	<b>13691.00</b>	<b>11229.00</b>	<b>11062.00</b>	

**Executive Engineer**  
**M.I. Division, Keonjhar**