LIST OF RIVER EMBANKMENTS
UNDER MAHANADI BARRAGE DIVISION

Sl. No.	Name of the embankment	Category of the embankment in km.			Length of embankment (in km.)	Name of the Basin	Name of the River	District	Reach (K.m)	Status the river of embankment (reach-wise)					Brief Description about deficiency parameters
		C.E.	O.A.E.	T.R.E.						TBL(in m)	Side slope	Top Width(in m)	Rivetment packing 'm' with location	Spur in nos with location	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Chitrotpala Left Embankment from Barboria to Raghabpur.	C.E.	-Nil-	-Nil-	8.68	Mahanadi	Chitrotpala	Cuttack	R.D 00 to R.D 8.680	15.20	1:2	6.00	6200	05 nos (R.D 6.2 Km,6.35Km,6.5 Km,6.65km,6.8km)	Condition of embankment is all right
2	Birupa Right Afflux Bundh from Jobra to Jagatpur	C.E.	-Nil-	-Nil-	3.4	Mahanadi	Birupa	Cuttack	R.D 00 to R.D 3.400	25.00	1:2	7.5	350	-Nil-	Condition of embankment is all right
3	Kathajori Left Embankment from R.D. 0.00km to 8.070 Km (Brajabiharipur to Belleview).	C.E.	-Nil-	-Nil-	8.07	Mahanadi	Kathajori	Cuttack	R.D 00 to R.D 8.070	30.00	1:1.5	9.4	8070	27 nos (Naraj to Bell view)	Condition of embankment is all right
4	Mahanadi Right Embankment from R.D 00 to 7.450 km. (Brajabiharipur to Chahata).	C.E.	-Nil-	-Nil-	7.45	Mahanadi	Mahanadi	Cuttack	R.D 00 to R.D 7.450	29.00	1:1.5	9.4	7450	07 nos (Brajabiharipur to Mundasahi)	Condition of embankment is all right
5	Kathajodi Right Embankment including upstream Guide bundh near Naraj.	C.E.	-Nil-	-Nil-	**0.25Km** D/S of Naraj Barrage,&**1.25 Km** U/s of Naraj Barrage, totalling **1.50Km** only with looked after by this Division.	Mahanadi	Kathajori	Cuttack	R.D 00 to R.D 1.500	30.00	1:1.5	5.1	1500	-Nil-	Condition of embankment is all right

100% verified by me
17/5/19
J.E

100% embankment verified by me.
17.5.19
Assistant Executive Engineer
Mahanadi Barrage(Sub- Division-II)
Cuttack

100% Embankment & Personally verified by me.
17/5/19

100% embankment verified by me
17.5.19
Assistant Executive Engineer
(Naraj Barrage Sub-Division)
Cuttack

50% cheked & verified.
17/5/19
Executive Engineer
Mahanadi Barrage Division
Cuttack

50% of the river embankment has been verified.
17/5/19
Superintending Engineer,
Eastern Circle – I,
Cuttack

100% verified personally by me
17/5/19

17/5/19
COLLECTOR, CUTTACK